

MAINE STATE LEGISLATURE

The following document is provided by the
LAW AND LEGISLATIVE DIGITAL LIBRARY
at the Maine State Law and Legislative Reference Library
<http://legislature.maine.gov/lawlib>



Reproduced from scanned originals with text recognition applied
(searchable text may contain some errors and/or omissions)

NEW DRAFT

EIGHTY-FOURTH LEGISLATURE

House Document

No. 769

H. P. 1702 House of Representatives, March 27, 1929.

Reported by Mr. Blodgett of Bucksport from Committee on Claims and laid on table to be printed under joint rules.

CLYDE R. CHAPMAN, Clerk.

Presented by Mr. Foster of Ellsworth.

STATE OF MAINE

IN THE YEAR OF OUR LORD ONE THOUSAND NINE
HUNDRED AND TWENTY-NINE

RESOLVE, in Favor of H. H. Havey and Estate of Bradbury Smith for Reimbursement for Loss on State Highway Contract.

Resolved: That there be and hereby is appropriated the
2 sum of six thousand dollars (\$6,000) to be paid to H. H.
3 Havey and estate of Bradbury Smith to reimburse the said
4 H. H. Havey and estate of Bradbury Smith for loss on
5 state highway construction. Said sum to be paid from
6 state highway funds.

STATE OF MAINE
OFFICE OF THE ATTORNEY GENERAL
TREASURY DEPARTMENT
STATE HOUSE, AUGUSTA, MAINE
JANUARY 1918

STATEMENT OF FACTS

In 1916 Bradbury Smith and H. H. Havey both of Sullivan, Maine, contracted with the State Highway Commission to construct a certain section of state highway, known as the Gardiner-Richmond section, located four and one-half miles in the city of Gardiner and one-half mile in the town of Richmond, for the sum of twenty-eight thousand dollars (\$28,000.) Construction was commenced in July 1916 and continued with slight interruption during the winter months, until the job was fully completed in January 1918. The total costs of construction to the contractors was \$47,654.70, thereby making a loss of \$19,654.70.

The State Highway Commission has paid to the contractors the sum of \$28,000.00 for the construction of the highway. The balance of the cost of construction, \$19,654.70, has not been paid to the contractors. The State Highway Commission has also paid to the contractors the sum of \$19,654.70 for the construction of the highway. The balance of the cost of construction, \$19,654.70, has not been paid to the contractors.