MAINE STATE LEGISLATURE

The following document is provided by the

LAW AND LEGISLATIVE DIGITAL LIBRARY

at the Maine State Law and Legislative Reference Library

http://legislature.maine.gov/lawlib



Reproduced from scanned originals with text recognition applied (searchable text may contain some errors and/or omissions)

PUBLIC DOCUMENTS

OF THE

STATE OF MAINE

BEING THE

REPORTS

OF THE VARIOUS

PUBLIC OFFICERS
DEPARTMENTS AND
INSTITUTIONS

FOR THE TWO YEARS

JULY 1, 1932--JUNE 30, 1934

TWENTIETH ANNUAL REPORT

of the

State Highway Commission

of the

STATE OF MAINE

From January 1, 1932, to December 31, 1932

STATE OF MAINE

OFFICE OF STATE HIGHWAY COMMISSION

To His Excellency, the Governor, and the Honorable Council:

We have the honor to present the eighteenth annual report of the State Highway Commission, from January 1, 1932, to December 31, 1932.

EDWARD E. FARNSWORTH PAUL C. THURSTON

State Highway Commission

Augusta, Maine December 31, 1934

STATE HIGHWAY COMMISSION

FINANCIAL STATEMENT

January 1, 1932—December 31, 1932

STATE HIGHWAY LOAN FUND

Credits

Ciedits	
Balance, January 1, 1932 Receipts—Federal Aid Receipts—Miscellaneous Receipts—Towns Transfer—State Aid Receipts—Property sold Receipts—Sale of bonds Receipts—Hiram Ricker & Sons	\$282,315.12 1,297,643.09 107,577.30 23,462.00 9,506.47 1,800.00 3,029,836.34 3,600.00
	\$4,755,740.32
Expenditures	
Expenditures	
BRIDGE LOAN FUND	
Credits	
Balance, January 1, 1932 Receipts—Towns Receipts—Federal Aid Receipts—Counties Receipts—Tolls Receipts—Miscellaneous Receipts—Public Utilities Receipts—Subscriptions Receipts—Sale of bonds	\$349,241.58 58,915.04 205,931.95 71,918.13 6,543.95 18,764.93 2,109.03 4,285.50 1,514,918.66 \$2,232,628.77
Expenditures	
Expenditures	\$1,668,949.19 563,679.58
	\$2,232,628.77
MOTOR TRANSPORT & EQUIPMENT	
Credits	
Balance, January 1, 1932	\$393,263.24 650,398.77

Transfer—Stock	14,145.81
,	\$1,057,807.82
Expenditures	
Expenditures	\$494,694.41 145,740.00 417,373.41
CARLTON BRIDGE	**2,001,001.00
Credits	
Balance, January 1, 1932	\$92,076.53 136,345.15 8,108.74
CARLTON BRIDGE	
Expenditures	
Expenditures. Transfer—Principal Account. Accrued Interest Reserve to retire bonds. Balance—December 31, 1932	\$37,505.83 4,618.19 38,760.00 46,840.00 108,806.40
	\$236,530.42
STATE TOPOGRAPHICAL MAPPING FUL	ND
Credits	
Appropriation	\$10,000.00
Expenditures	
Balance, December 31, 1932	\$10,000.00
WALDO-HANCOCK BRIDGE	
Credits	
Balance, January 1, 1932 Receipts—Tolls Receipts—Federal Aid Receipts—Miscellaneous	\$185,893.68 76,180.09 60,803.93 486.00
	\$323,309.70

Expenditures

Expenditures	\$179,811.77 143,497.93
	\$323,309.70
SPECIAL RESOLVES	
Credits	
Balance, January 1, 1932	\$17,664.59 8,095.92
Road	7,500.00
Appropriation—1932	150,000.00
Appropriation—Eustis-Woburn Road	5,000.00
Appropriation—Greenville-Rockwood Road	7,500.00
Appropriation—Phippsburg	12,000.00
Appropriation—Castle Hill	5,000.00
•	\$212,760.51
Expenditures	
Expenditures Transfer—Greenville-Rockwood Road to General Highway	\$174,788.30
Fund	7,500.00
Balances lapsed and transferred	804.81
Balance, December 31, 1932	29,667.40
-	\$212,760.51
ADMINISTRATION OF STATE HIGHWAY COM	IMISSION
Credits	
Balance, January 1, 1932	\$85,633.75
Receipts—Blueprints	7,778.28
Receipts—Miscellaneous	3,068.36
Appropriation—1932	165,000.00
·	\$261,480.39
Expenditures	,
Salaries of Commissioners \$10,500.12 Salary of Chief Engineer 5,967.00 Salaries of Assistants 28,481.24 Salaries of Stenographers & Clerks 37,067.72 Salaries of Engineers 9,581.94 Salary of Traffic Manager 994.24 Biddeford traffic signal 448.91	

Commission car	2,625.03	
Down town drafting room	839.62	
Drafting room supplies	$11,\!353.94$	
Incidental expenses	995.98	
Expenses of Commissioners	$2,\!374.57$	
Expenses of Chief Engineer	614.78	
Expenses of Assistants	6,435.88	
General printing	9,090.91	
Material survey	1,089.18	
Photostat machine	685.94	
Office furnishings	437.48	
Office stationery and supplies	4,981.70	
Postage	6,106.78	
Sanitary account	224.31	
State House drive	123.50	
State map	2,630.65	
Telephone and Telegraph	7,724.05	
Testing Laboratory		
Expenses and Wages		
	\$156,211.88	
Balances lapsed, June 30, 1932, to General		
Highway Fund	9,114.56	
Transfer—Bureau of Accounts and Control.		
	\$205,326.44	
Balance, December 31, 1932	- /	\$261,480.39

MAINTENANCE OF STATE HIGHWAY POLICE

Credits

Balance, Janaury 1, 1932	\$79,569.43
Receipts—Sale of supplies	742.08
Transfer—Error in charging bill—Maine Development	
Comm	880.02
Appropriation—1932	160,000.00
	\$241,191.53
Expenditures	

Expenditures	\$ 142,324.41
Balance, June 30, 1932, lapsed	1,482.84
Balance, December 31, 1932	97,384.28
	\$241,191.53

MAINTENANCE OF MOTOR VEHICLE DEPARTMENT (SECRETARY OF STATE)

Credits

Balance, January 1, 1932	\$71,754.38
Appropriation—1932	160,000.00
	\$231,754.38
Expenditures	
Expenditures	\$135,418.19
Balance, June 30, lapsed to General Highway Fund	13,107.34
Balance, December 31, 1932	83,228.85
	\$231,754.38
BRIDGE MAINTENANCE	
Credits	
Balance, January 1, 1932	\$82,942.85
Receipts	3,578.11
Appropriation—1932	150,000.00
_	\$236,520.96
Expenditures	•
Expenditures	\$144,518.81
Balance, December 31, 1932	92,002.15
	\$236,520.96
REMOVAL OF SNOW	
Credits	
Balance, January 1, 1932	\$212,869.99
Receipts—Towns	$223,\!659.12$
Transfers	1,782.10
Appropriation—1932.	200,000.00
	\$638,311.21
Expenditures	
Expenditures	\$462,510.43
Balance—December 31, 1932	175,800.78
-	\$638,311.21
IMPROVEMENT OF STATE AID ROADS	
Credits	
Balance, January 1, 1932	\$94,903.73

Receipts—Miscellaneous	8,897.15 976,233.77 1,000.00 2,700,000.00
Expenditures	\$3,781,034.65
Expenditures	
	\$3,781,034.65
ACCRUED INTEREST & RESERVE TO RETIRE H BRIDGE BONDS	IGHWAY &
Credits	
Transfer—From General Highway Fund	\$1,705,291.11
Expenditures	
Accrued interest and reserve to retire	\$1,705,291.11
ADMINISTRATION & REBATES—INTERNAL BUSTION ENGINE FUELS	COM-
Credits	
Balance, January 1, 1932	\$69,538.89 251.93 32.51 190,000.00
P	\$259,823.33
Expenditures	
Expenditures	\$164,921.37 94,901.96
	\$259,823.33
THIRD CLASS HIGHWAYS	
Credits	
Balance, January 1, 1932	\$26,576.75
Receipts—Miscellaneous	2,150.35
Appropriation—1932	700,000.00
Transfers	7,769.64
	\$736,496.74

Expenditures

Dapendituies	
Expenditures	\$722,913.94 13,582.80
•	\$736,496.74
MAINTENANCE OF STATE AND STATE AID H	IGHWAYS
Credits	
Balance, January 1, 1932	\$1,597,715.33
Receipts—Towns.	250,111.27
Receipts—Miscellaneous	93,247.95
Appropriation—1932.	2,800,000.00
	\$4,741,074.55
Expenditures	
Expenditures	\$2,863,426,27
Balance, December 31, 1932	
	\$4,741,074.55
COMPENSATION FOR INJURIES	
Credits	
Balance, January 1, 1932	\$33,157.82
Receipts—Canceled checks	571.70
Receipts—Subrogation Procedure	1,000.00
Appropriation—1932	60,000.00
	\$94,729.52
Expenditures	
Expenditures	\$76,815.30
Balance—December 31, 1932	17,914.22
	\$94,729.52
MAINE HIGHWAYS MAGAZINE	
Credits	
Council order	\$2,000.00
Receipts—Advertising	3,248.83
Overdrawn, December 31, 1932	2,922.60
· ·	\$8,171.43
Expenditures	
Expenditures	\$8,171.43

GENERAL HIGHWAY FUND

Credits

Credits	
Receipts—Auto fines	\$12,781.95
Receipts—Gas tax	4,479,569.09
Receipts—Auto fees, 1931	1,689.35
Receipts—Auto fees, 1932	2,717,690.31
Receipts—Auto fees, 1933	248,783.10
Receipts—Secretary of State	10,626.19
Receipts—Fines and Penalties	560.93
Transfer—Greenville-Rockwood Road, Special Resolve	7,500.00
State Aid & Third Class balance, lapsed	1,595.77
Transfer—Norway Third Class highway fund	1,982.85
Receipts—Miscellaneous	678.21
Special Resolves—lapsed	323.70
Appropriation—Mill Tax Highway	757,289.79
Appropriation (State Aid Roads)	300,000.00
Transfer—Motor Transport—Loan on shovels	145,740.00
Balances, June 30, lapsed	14,590.18
Overdrawn, December 31, 1932	2,967,905.55
	\$11,669,306.97
Expenditures	
Overdrawn—January 1, 1932	\$2,477,900.87
Transfer—Accrued Interest	877,910.28
Transfer—Reserve to retire bonds	827,000.00
Transfer—Greenville-Rockwood road (Special Resolve)	7,500.00
Transfer—Fines	865.19
Transfer—Aeronautical Fund	3,623.75
Payment—Protested Check	6.88
Appropriations—Improvement of State Aid roads	2,700,000.00
Appropriation—Third Class highways	700,000.00
Appropriation—Administration, State Highway Comm	1 65,000.00
Appropriation—State Highway Police	¹ 60,000.00
Appropriation—Motor Vehicle Department	60,000.00
Appropriation—Bridge Maintenance	150,000.00
Appropriation-Maintenance of State & State Aid Roads	2,800,000.00
Appropriation—Removal of Snow	200,000.00
Appropriation—Compensation for Injuries	60,000.00
Appropriation—State Topographical Mapping	10,000.00
Appropriation—Special Resolves (Regular)	150,000.00
Appropriation—Special Resolves (Extra)	29,500.00
Appropriation-Administration Gas Tax Collections and	
Rebates	190,000.00
:	\$11,669,306.97

Total Credits.....\$30,352,968.66

STATE HIGHWAY COMMISSION

Total Expenditures & Balances\$29,107,019.65 Less Overdrafts	
\$26,136,191.50	•
Balance 4.216.777.16	\$30.352.968.66

RECAPITULATION — 1932

	Adminis- tration	Engineer- ing	Inspection and Supervision	Adver- tising	General Expense and Right of Way	Labor and Material	Miscel- laneous	Total
Administration Highway Depart. Maintenance of Roads Maintenance of Bridges Highway Loan Construction State Aid Construction Third Class Construction Special Resolves Motor Transport and Equipment Bridge Loan Construction Removal of Snow. Carlton Bridge Operating Account. Waldo-Hancock Bridge Construction. Compensation for Injuries to State Employees Maine Highways — Magazine. Administration Motor Vehicle Department Administration Gas Tax and Rebates.		420,523.92 104,201.71	80,851.05 28,013.33 47,813.10 12,581.35 1,406.63 4,433.17	1,880.47	105,107.23 843.25 17,464.75	2,782,575,22 116,495,48 3,906,489,72 3,620,206.09 710,332,59 173,381.67 494,694.41 1,545,402.26 488,077.2 37,505.83 179,811.77	76,815.30 8,171.43 135,418.19 142,324.41 164,921.37	2,863,426,27 144,518.81 4,432,777.36 3,668,862,913.94 174,778.30 494,694.41 1,668,949.19 462,510.43 37,505.83 179,811.77 76,815.30 8,171.43 135,418.19

SUPERVISION CHARGES

Administration	
Engineering	.524,725.63
Inspection and Supervision	175,098.63 2,536.96
Advertising	2,330.90

\$858,573.10

Supervision Charges .0606 on Net Expenditure Supervision Charges .0552 on Gross Expenditure

Does not include interest and retirement reserves for bonds.

LABOR AND MATERIAL

LABOR AND MATERIAL	
Maintenance of Roads	
Maintenance of Bridges	116,495.48
Highway Loan Construction	4,011,596.95
State Aid — Construction	3,621,049.34
Third Class Construction	710,332.59
Special Resolve	173,381.67
Motor Transport and Equipment	494,694.41
Bridge Loan Construction	1,562,867.01
Removal of Snow	458,077.26
Carlton Bridge	37,505.83
Waldo-Hancock Construction	179,811.77

\$14,148,387.53

STATE HIGHWAYS

1932

Brief descriptions of State Highway and Federal Aid Projects have been prepared in cases where some mileage of road has been constructed, in order to show the location, length and type of road.

Work on many of these projects, including surveys, plans and construction, extends over a period of two or more years and for this reason it is necessary to consult more than one annual report in order to determine the length and total cost. Expenditures in any one year are seldom comparable with the mileage reported for that year.

In the tables, the expenditures are subdivided to show the costs of advertising, engineering, right of way expenses and labor and material.

STATE HIGHWAY "A"

Kittery—State Project. This project is located between the bridges on Badgers Island. Length 0.09 miles. Type of surface, concrete. Width of surface, inside curb, 28 feet. Contractor, Angelo Susi & Company of Roslindale, Mass. Expenditures, \$11,158.89.

York—State Project. This project begins at York Corner and extends towards York Harbor. Culverts were placed in the fall of 1932 as a preliminary to future construction. The work was done by force account. No mileage is reported for 1932. Expenditures in 1932 amount to \$3,072.76.

Wells—Federal Aid Projects Nos. 87-E and 101-C. These projects were completed in 1931. Expenditures in 1932 for Project 87-E amount to \$10,006.32. Expenditures in 1932 for Project 101-C amount to \$5,655.13.

Kennebunk—Federal Aid Project No. 101-D. This project is in two sections. The first section begins at the East end of the first section of Federal Aid Project No. 101-B and extends easterly to Kennebunk Village. Length 0.94 miles.

The second section begins on the easterly side of Kennebunk Village and extends easterly to the second section of Federal Aid Project No. 101-B. Length 0.33 miles. Total length of project, 1.27 miles. The work was completed in 1932. Type of surface, concrete. Width of surface, 30 feet with 3 foot shoulders. Contractor, John F. Rooney & Company, Milford, Mass. Expenditures in 1932 amount to \$59,231.06.

Biddeford—Federal Aid Project No. 101-E. This project begins at the easterly end of Federal Aid Project No. 101-A and extends easterly to "Five Corners" in Biddeford. Total length of project 0.76 miles. The equivalent of 0.23 miles is reported in 1932. Type of surface, concrete. Width of surface, 30 feet. Shoulders, 4 feet. Contractor, Vito Mininni, Inc., Biddeford, Maine. Expenditures in 1932 amount to \$12,537.35.

Saco—State Project. This project begins near Stockman Avenue at the easterly edge of the City of Saco and extends easterly to the Cascade Road. Total length of project, 2.84 miles. The equivalent of 1.74 miles is reported in 1932. The project consists in placing new culverts, in reconstructing old State Aid pavement and in widening the concrete road built in 1916 with a bituminous macadam base preparatory to placing a new surface. Type of surface, bituminous macadam. Width of surface, 30 feet. Shoulders, 3 feet. The surface was placed for two thousand feet on the westerly end of the project and at the B. & M. R.R. underpass in 1932. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 amount to \$114,-942.17.

STATE HIGHWAY "B"

Fryeburg—Federal Aid Project No. 130-A. This Project begins West of the Saco River and extends easterly across land subject to overflow. Total length of project as advertised was 1.64 miles of which 0.94 miles was reported in 1931. Due to a change in design a trestle was built in place of a bridge which shortened the length of the highway project by 0.04 of a mile. The project was completed in 1932 and 0.66 miles is reported for that year. Type of surface, bituminous ma-

cadam. Width of surface, 20 feet with 3 and 4 foot shoulders. Contractor, Hagan-Thibodeau Construction Company, Eden Park, Rhode Island. Expenditures in 1932 amount to \$30,-352.33.

STATE HIGHWAY "B-S"

Naples—State Project. This project begins at State Highway "B" and extends easterly to the Crooked River Bridge at the Casco Town line. Length of project, 1.30 miles all of which was built in 1932. Type of surface, bituminous macadam. The surface consisted of a three-inch emulsified asphalt penetration top on a gravel base. Width of surface, 20 feet. Shoulders, 3 feet. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 amount to \$28,257.50.

Casco—State Project. This project consists of the construction of a three-inch bituminous macadam pavement (emulsified asphalt type) on the base constructed in 1931 between Webbs Mills and the Poland line. The project was completed in 1932. Length of project, 2.19 miles. Width of surface, 20 feet. Shoulders, 3 feet. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 amount to \$19,615.62.

Poland—State Project. This project consists of the construction of a three-inch bituminous macadam (emulsified asphalt type) surface on the base constructed in 1931 between the Casco line and Tripp Pond. The project was completed in 1932. Length of project, 2.09 miles. Width of surface, 20 feet. Shoulders, 3 feet. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 amount to \$19,214.82.

STATE HIGHWAY "D"

Woolwich—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$9,604.-26.

Wiscasset—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$20,-727.16.

Edgecomb-Newcastle—Federal Aid Project No. 117-E. This is a reconstruction project of gravel road built from 1917 to 1922. The project begins at the easterly end of Federal Aid Project No. 63 and extends easterly to Newcastle Village. Total length of project 5.62 miles, of which 1.05 miles is in Edgecomb and 4.57 miles is in Newcastle. All mileage is reported in 1932 although a small amount of work remains to be done in 1933. Contractor, Lawton Construction Company of Providence, Rhode Island. Type of surface, bituminous treated gravel. Width of surface, 20 feet, with 3 and 4 foot shoulders. Expenditures in 1932 amount to \$114,909.94.

Damariscotta-Nobleboro—Federal Aid Project No. 117-F. This project begins in Damariscotta Village at the junction with the road to Bristol and extends easterly partly over new right of way to the Waldoboro town line. The project covers reconstruction of work done between the years 1916 and 1918. Total length of project, 7.34 miles of which 3.21 miles is in Damariscotta and 4.13 miles is in Newcastle. The work was completed in 1932. Contractor, W. H. Hinman, Inc., Skowhegan, Maine. Type of surface, bituminous treated gravel. Width of surface, 20 feet with 3 and 4 foot shoulders. Expenditures in 1932 amount to \$151,764.43.

Warren-Waldoboro—Federal Aid Project No. 117-G. This project begins at the westerly end of Federal Aid Project No. 117-C and extends westerly largely over new right of way to Route No. 220. Total length of project 5.50 miles of which 2.28 miles is in Warren and 3.22 miles is in Waldoboro. This project replaces gravel road built in 1914. The equivalent of 2.09 miles in Waldoboro is reported for 1932. Contractor Amos D. Bridge's Sons, Inc., Hazardville, Connecticut. Type of surface bituminous treated gravel. Width of surface, 20 feet with 3 and 4 foot shoulders. Expenditures in 1932 amount to \$36,945.20.

Waldoboro—Federal Aid Project No. 117-H. This project begins at Route No. 220 at the end of Federal Aid Project No. 117-G and extends westerly largely over new right of way to the Nobleboro line. This project replaces gravel road built in 1914. Total length of project 3.52 miles. The

equivalent of 1.20 miles is reported for 1932. Contractor, W. H. Hinman, Inc., Skowhegan, Maine. Type of surface, bituminous treated gravel. Width of surface, 20 feet with 3 and 4 foot shoulders. Expenditures in 1932 amount to \$27,538.80.

Lincolnville—Federal Aid Project No. 104-C. This project begins at the Northport line and extends southerly to the Camden line. This project replaces gravel road built in 1916. Length of project, 3.99 miles all of which is reported in 1932. A small amount of work remains to be done in 1933. Contractor, Naugler Bros., Inc., Brunswick, Maine. Type of surface, bituminous macadam (emulsified asphalt type.) Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$125,569.12.

STATE HIGHWAY "D-SPUR"

Edgecomb—State Project. This project begins at the end of the 1930 construction and extends northerly to an intersection with State Highway "D" near the easterly end of Federal Aid Project No. 63 together with a connection for east bound traffic. The work consists of grading, drainage, culverts and base for a future bituminous macadam surface. Part of the base was treated with bituminous material. The total length of the project is 3.94 miles, 3.66 miles is reported as stage construction. The balance 0.28 miles is the easterly connection above described and is reported as gravel construction. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 amount to \$89,539.80.

STATE HIGHWAY "F-O"

Wilton-Dixfield—Federal Aid Project No. 109-F. This project was completed in 1930. Expenditures carried over to 1932 amount to \$507.50.

STATE HIGHWAY "G"

Waterville-Oakland—Federal Aid Project No. 136-A. This is a reconstruction project over gravel road built in Waterville in 1917 and over bituminous macadam road built

in Oakland in 1917. The project begins at the Messalonskee River bridge in Waterville and extends to the Messalonskee River bridge in Oakland. Total length of project, 3.24 miles of which 1.84 miles is in Waterville and 1.40 miles is in Oakland. This mileage is reported as stage construction. The work consists of grading culverts and base for a future 20 foot pavement with 3 and 4 foot shoulders. The base was surface treated. Contractor, Amos D. Bridge's Sons, Inc., Hazardville, Connecticut. Expenditures in 1932 amount to \$59,397.-99.

STATE HIGHWAY "H"

Solon—Federal Aid Project No. 105-F. This project was reported in 1931. The work was completed in 1932. Expenditures in 1932 amount to \$4,294.76.

STATE HIGHWAY "H-I"

Palmyra-Newport—Federal Aid Project No. 120-C. This project was completed in 1931. Expenditures carried over to 1932 amount to \$6,061.15.

Canaan—Federal Aid Project No. 120-D. All mileage on this project was reported in 1931. The work was completed in 1932. Expenditures in 1932 amount to \$7,823.19.

Canaan—State Project. This is an extension easterly of Federal Aid Project No. 120-D. All mileage was reported in 1931. The work was completed in 1932. Expenditures in 1932 amount to \$600.38.

STATE HIGHWAY "I"

Benton—Federal Aid Projects Nos. 142-B and 143-A A contract for the construction of these two projects was awarded to Amos D. Bridge's Sons, Inc. of Hazardville, Connecticut. This contract begins at the easterly end of the easterly bridge over the Kennebec River and extends to the Clinton line. Project 143-A is 1.88 miles long and Project 142-B is 3.36 miles long making the total length of the contract 5.24 miles. The equivalent of 1.23 miles is reported for 1932. Type of surface, concrete. Width of surface, 20 feet. Shoul-

ders, 3 feet. Expenditures in 1932 amount to \$19,625.58 for Project 142-B and to \$12,168.98 for Project 143-A.

Clinton—Federal Aid Project No. 140-A. This project consists of the reconstruction of the gravel road built in 1916. The project begins at the Benton line and extends easterly to the Burnham line. The work was completed in 1932. Total length of project 4.88 miles. Type of surface, Concrete. Width of Surface, 20 feet. Shoulders 3 feet. Contractor, Dominic Susi, of Pittsfield, Maine. Expenditures in 1932 amount to \$175,814.98.

Pittsfield—Federal Aid Project No. 140-B. This project consists of the reconstruction of the gravel road built in 1917. This project begins about three and one half miles from the Burnham line and extends to the roalroad crossing in Pittsfield Village. The project was completed in 1932. Length of project, 3.03 miles. Type of surface, concrete. Width of surface, 20 feet with 3 foot shoulders except in the compact portion of the village. In the compact portion the pavement was constructed from curb to curb, the extra width being a State Aid Project. Contractor, Amos D. Bridge's Sons, Inc. of Hazard-ville, Connecticut. Expenditures in 1932 amount to \$104,-615.34.

Pittsfield-Detroit-Palmyra—Federal Aid Project No. 137-A. This project consists of the reconstruction of the gravel road built in 1916 and 1917. The project begins two hundred feet east of the Sebasticook River Bridge in Pittsfield and extends easterly to a point in Palmyra a short distance East of Hurds Corner. Total length of project, 4.09 miles of which 0.95 miles is in Pittsfield, 2.77 miles is in Detroit and 0.37 miles is in Palmyra. The work was completed in 1932. Type of surface, concrete, width of surface, 20 feet, shoulders, 3 feet. Contractor, Amos D. Bridges Sons, Inc., Hazardville, Connecticut. Expenditures in 1932 amount to \$136,695.24.

Palmyra—State Project. This reconstruction project is located at Goodwin Corner and consists of 0.15 miles of bituminous macadam (emulsified asphalt type) road, constructed on a new location to give an easy curve. Width of surface 20 feet, shoulders, 3 feet. Contractor, Amos D. Bridge's Sons, Inc. of Hazardville, Connecticut. Expenditures in 1932 amount to \$7,175.46.

Newport and Plymouth—Federal Aid Project No. 110-H. This project consists of two sections. The first section begins at the East end of Federal Aid project 110-D and extends easterly to Federal Aid Project No. 110-F. The second section begins at the easterly end of Federal Aid Project 110-F and extends easterly to the Etna line. 0.98 miles in Newport is reconstruction of a gravel road built in 1914. Total length of project, 1.67 miles of which 1.56 miles is in Newport and 0.11 miles is in Plymouth. A contract for this project and the following State Project was awarded to Wyman & Simpson, Inc., of Augusta, Maine. The work was completed in 1932. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$89,583.80.

Newport—State Project. This project consists in placing a concrete Surface on Federal Aid Project No. 110-F built as stage construction in 1931. Length 2.00 miles. Width of surface, 20 feet. Shoulders, 3 feet. This work was included as a part of the contract for Federal Aid Project No. 110-H awarded to Wyman & Simpson, Inc., of Augusta, Maine. The work was completed in 1932. This project eliminates two grade crossings at East Newport from the State Highway System. Expenditures in 1932 amount to \$28,802.46.

Etna—Federal Aid Project No. 110-I. This project consists of the reconstruction of a gravel road built in 1914-1915. The project begins at the Plymouth town line and extends easterly to the Carmel town line. Total length of Project, 4.47 miles. An equivalent of 0.45 miles is reported for 1932. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Joseph McCormick, Jr. of East Providence, Rhode Island. Expenditures in 1932 amount to \$20,980.34.

Carmel & Hermon—Federal Aid Project No. 110-G. This project consists of the reconstruction of a gravel road built in 1914–1915. The project consists of two sections. The first section is in Carmel and begins at the Etna Town line and extends easterly over the project graded in 1931 by Richard Kennedy & Company, and the Carmel overpass project to the easterly end of Federal Aid Project No. 110-E. The second section is in Hermon and begins at the B. & A. R.R.

overhead crossing near Northern Maine Junction at the westerly end of Federal Aid Project No. 110-A and extends westerly over the project graded in 1929 to the beginning of Federal Aid Project No. 110-C near Hermon Corner. Total length of project 5.54 miles of which 3.20 miles is in Carmel and 2.34 miles is in Hermon. All work was completed in 1932. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Manzie I. Rogers of Bangor, Maine. Expenditures in 1932 amount to \$192,096.89.

Hermon—State Project. This project consists of placing a concrete surface where previously omitted on Miller Hill. Length of project 0.30 miles. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Manzie I. Rogers of Bangor, Maine. Expenditures in 1932 amount to \$8,349.22.

STATE HIGHWAY "J"

Dexter—State Project. This project is located in Dexter Village between the first and second sections of Federal Aid Project No. 16. Length of project, 1.43 miles, all of which was built in 1932. Type of surface, concrete. Width of Surface, 20 feet. Shoulders, 3 feet. Contractor, Wyman & Simpson, Inc., Augusta, Maine. Expenditures in 1932 amount to \$77,526.22.

Dover-Foxcroft—State Project. This project begins at the end of the concrete pavement in Monument Square and extends towards Guilford. The work consists of grading and base for future pavement. 0.25 miles is reported as stage construction for 1932. The work was done by force account under the supervision of Merle Brackett. Expenditures in 1932 amount to \$5,533.98.

STATE HIGHWAY "K"

Old Town and Milford—Federal Aid Project No. 138-A. This project begins at the Old Town end of the Bridge across the Penobscot river and extends northerly to the beginning of Federal Aid Project No. 48. Total length of project, 0.94 miles of which 0.03 miles is in Old Town and 0.91 miles is in Milford. The work was completed in 1932. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Con-

tractor, Wyman & Simpson, Inc., Augusta, Maine. Expenditures in 1932 amount to \$38,697.87.

Presque Isle—Federal Aid Project No. 92-H. This project begins at the Caribou line and extends southerly, except for a section at the Aroostook River, to the compact section of Presque Isle Village. The work was completed in 1932. Length of project, 5.82 miles. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Boone & Brewer Construction Company, Inc., Presque Isle, Maine. Expenditures in 1932 amount to \$151,-627.33.

Presque Isle—State Project. This project consists of the reconstruction of a gravel road built in 1915. It consists of two sections, one at the Aroostook River where a section was omitted from Federal Aid Project No. 92-H and the other extending southerly from the end of Federal Aid Project No. 92-H to the railroad crossing. The total length of this project is 0.72 miles, 0.42 miles at the bridge and 0.30 miles in the village. This work was done by Boone & Brewer Construction Company, Inc., of Presque Isle as an extension to their contract for the construction of Project 92-H. The work was completed in 1932. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$21,163.35.

Caribou—Federal Aid Project No. 92-G. This project consists of the reconstruction of a gravel road built in 1915. The project begins at the southerly end of Caribou village and extends southerly to the Presque Isle town line. The project was begun and completed in 1931 except for laying the pavement on Prestile Hill. All mileage was reported in 1931. The project was completed in 1932. Contractor, Amos D. Bridge's Sons, Inc., Hazardville, Connecticut. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$22,-415.24.

Connor & Cyr—Federal Aid Project No. 92-F. This project begins at the northerly end of Federal Aid Project No. 92-E, and extends northerly to the Van Buren town line. The project was completed, except for surface treatment, in

1931 and the total length of 7.78 miles was reported for that year. The work was completed in 1932. Contractor, P. A. Cyr and Theophile Soucy of Lille, Maine. Type of surface bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$38,170.08.

Fort Kent—Federal Aid Project No. 108-G. This project begins at the end of Federal Aid Project No. 108-C and extends westerly to the International Bridge. Type of surface, concrete. Width of surface, 20 feet. Shoulders, surface treated gravel and of variable width. Length of project 1.00 miles of which 0.40 miles was reported in 1931 leaving 0.60 miles which was completed in 1932. Contractor, J. P. McCabe, Inc., South Boston, Massachusetts. Expenditures in 1932 amount to \$42,999.17.

STATE HIGHWAY-K-I

Westfield-Mars Hill—State Project. This project begins at the southerly end of the improved State Aid road in Westfield and extends to Mars Hill village. Total length of project, 4.68 miles, of which 2.18 miles is in Westfield and 2.50 miles is in Mars Hill. The work was begun in 1931 and the equivalent of 0.40 miles in Westfield was reported for that year leaving 1.78 miles in Westfield and 2.50 miles in Mars Hill which is reported for 1932. The work was completed in 1932. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Amos D. Bridge's Sons, Inc., of Hazardville, Connecticut. Expenditures in 1932 amount to \$115,421.21.

STATE HIGHWAY—K-SPUR

Fort Fairfield—Federal Aid Project No. 125-A. This project was completed in 1931. Expenditures carried over to 1932 amount to \$675.00.

Fort Fairfield—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$30.00.

STATE HIGHWAY-L

Hampden—Federal Aid Project No. 84-F. This project was completed in 1928. Additional expenditures to reim-

burse the Street Railroad Company for raising their tracks and for other property damage where made to the amount of \$9,731.00.

STATE HIGHWAY-L-Y

Stockton Springs-Prospect—Federal Aid Project No. 127-B. This project was completed in 1931. Expenditures carried over to 1932 amount to \$16,881.82.

Verona—Federal Aid Project No. 127-C. This project was completed in 1931. Expenditures carried over to 1932 amount to \$2,973.67.

STATE HIGHWAY—M

Brewer—Federal Aid Project No. 103-H. This project consists in part of the reconstruction of a gravel road built in 1917 and 1921. The project begins at the easterly end of the Bangor-Brewer bridge and extends easterly to the Holden line. A contract was awarded for the construction of 1.17 miles of concrete and 2.15 miles of bituminous macadam (penolithic method) to the Littleton Construction Company of Littleton, N. H. Some work was done, but no mileage is reported for 1932. Expenditures in 1932 amount to \$1,377.84.

Holden-Dedham—Federal Aid Project No. 103-E. Part of this project consists of the reconstruction of a gravel road built in 1915–1916. The project begins at the Brewer town line and extends easterly to the end of Federal Aid Project No. 103-D in Dedham. Total length of project 5.89 miles of which 5.35 miles is in Holden and 0.54 miles is in Dedham. A contract for the construction of this project was awarded to the Portland Contracting Company, Inc., of Portland, Maine. This Company became financially unable to finish the work so the project was taken over and completed by the Commission by force account. Type of surface, bituminous macadam (penolithic method). Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$125,479.98 in Holden and to \$58,892.55 in Dedham.

Dedham-Ellsworth—Federal Aid Project No. 103-G. This project consists of the reconstruction of a gravel road built previous to 1920. The project consists of three sections. The first section begins at the southerly end of Federal Aid

Project No. 103-A and extends southerly to Federal Aid Project No. 103-C. The second section connects Federal Aid Projects 103-C and 103-B (the surfacing of which is included in the contract with 103-G). The third section begins at the southerly end of Federal Aid Project 103-B and extends southerly to Federal Aid Project 103-F. The total length of the project is 6.13 miles of which 2.46 miles is in Dedham and 3.67 miles is in Ellsworth. The equivalent of 0.50 miles in Ellsworth is reported for 1932. Type of surface, bituminous macadam (Penolithic method). Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Wyman & Simpson, Inc. of Augusta, Maine. Expenditures in 1932 amount to \$3,312.00.

Ellsworth—Federal Aid Project No. 103-F. This project consists in part of the reconstruction of a gravel road built between 1915 and 1922. The project begins at the southerly end of Federal Aid Project 103-G and extends southerly to Main Street. Length of project 6.16 miles. All work was completed in 1932. Type of surface, bituminous macadam (Penolithic Method). Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Louis Longhi & Son of Torrington, Connecticut. Expenditures in 1932 amount to \$169,597.55.

Ellsworth—State Project. This project begins at Main Street and extends southerly to Federal Aid Project 102-A. Total length of project 0.23 miles. The work was completed in 1932. Contractor, Sawyer & Carlisle Construction Co., Inc., Ellsworth, Maine. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$17,980.45.

Bar Harbor—Federal Aid Project No. 113-C. This project was completed in 1931. Expenditures carried over to 1932 amount to \$1,570.82.

STATE HIGHWAY-M-SPUR

Bar Harbor—Federal Aid Project No. 112-B. This project was completed in 1930. Expenditures carried over to 1932 amount to \$5,208.44.

Bar Harbor—Federal Aid Project No. 112-C. This project was completed in 1931. Expenditures carried over to 1932 amount to \$11,357.21.

STATE HIGHWAY—N

Baileyville—Federal Aid Project No. 132-A. This project was completed in 1931. Expenditures carried over to 1932 amount to \$2,834.34.

Baileyville-Baring & Calais—Federal Aid Project No. 132-B. This project begins at the southerly end of Federal Aid Project No. 132-A in Baileyville and extends southerly to Main Street in Calais. Total length of project, 8.21 miles of which 3.15 miles is in Baileyville, 2.63 miles is in Baring and 2.43 miles is in Calais. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. A contract for the construction of this project was awarded to the Tucker Construction Company, Inc., of Bristol, N. H. The contractor became financially unable to finish the work so the project was taken over and completed by the Commission by force account. Expenditures in 1932 amount to \$150,-170.88.

Topsfield—Federal Aid Project No. 133-B. This project begins at the Brookton town line and extends southerly. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. The work was begun in 1931 and completed that year except for surface treatment which was done in 1932. Length of project 5.68 miles all of which was reported in 1931. Contractor, Charles E. Horne, Millbury, Massachusetts. Expenditures in 1932 amount to \$30,365.47.

Amity & Orient—Federal Aid Project No. 139-A. This project begins about three miles south of North Amity and extends southerly. Total length of the project is 5.21 miles of which 1.43 miles is in Amity and 3.78 miles is in Orient. The work was completed in 1932. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, W. H. Hinman, Inc., Skowhegan, Maine. Expenditures in 1932 amount to \$51,932.63.

Weston—Federal Aid Project No. 139-B. This project begins approximately three miles north of the Weston-Danforth town line and extends southerly to the junction of the road to Danforth Village and the direct road to Calais. The project was begun in 1932 but not completed. Total length of project, 2.20 miles. The equivalent of 1.50 miles is reported

for 1932. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, Sawyer & Carlisle Construction Company, Inc., Ellsworth, Maine. Expenditures in 1932 amount to \$11,980.79.

Weston—State Project. This project begins at the southerly end of Federal Aid Project No. 139-B and extends southerly via the Danforth Village road. It is a part of the contract under which Project No. 139-B is being constructed. Total length of project 0.88 miles. The work was begun in 1932 and the equivalent of 0.25 miles is reported for that year. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, Sawyer & Carlisle Construction Company, Inc., Ellsworth, Maine. Expenditures in 1932 amount to \$4,868.20.

STATE HIGHWAY-P

Washington—State Project. This project begins at the end of the 1931 force account project and extends easterly to the project built by Vito Mininni, Inc., in 1931. Length of project, 3.63 miles, all of which was built in 1932. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. This project was built by force account under the supervision of W. S. Barton. Expenditures in 1932 amount to \$58,307.37.

Rockland—State Project. This project is located at Blackington Corners and consists of a relocation to eliminate two right angle turns. Length of project, 0.14 miles. Type of surface, bituminous treated gravel. Width of surface, 20 feet. Shoulders, 3 feet. The work was done by force account under the supervision of W. C. Washburn. Expenditures in 1932 amount to \$3,112.03.

STATE HIGHWAY—Q

Topsham—Federal Aid Project 128-B. This project begins about three-quarters of a mile south of the Cathance River (overlapping Federal Aid Project 28 withdrawn, constructed as a State project in 1920–1921) and extends northerly to Federal Aid Project No. 1-A. Total length of project, 3.27 miles of which the equivalent of 0.56 miles is reported in 1932.

Type of surface, concrete. Width, of surface, 20 feet. Shoulders, 3 feet. Contractor, Amos D. Bridge's Sons, Inc. of Hazardville, Connecticut. Expenditures in 1932 amount to \$11,846.18.

Topsham—Federal Aid Project No. 1-A. This project consists of the reconstruction of the southerly end of Federal Aid Project No. 1 built in 1918–1919. The project begins at the northerly end of Federal Aid Project No. 128-B and extends northerly. Total length of project 0.26 miles of which the equivalent of 0.08 miles is reported in 1932. Type of surface, concrete. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Amos D. Bridge's Sons, Inc. of Hazardville, Connecticut. Expenditures in 1932 amount to \$1,868.97.

STATE HIGHWAY—R

Palermo—State Project. This project begins at the end of the 1931 construction and extends easterly to the Liberty line. The work was begun and completed in 1932. Length, 1.25 miles. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. The work was done by force account under the supervision of W. S. Barton. Expenditures in Palermo in 1932 amount to \$33,142.77 which includes the final estimate \$9,246.45 paid on Charles E. Horne's 1931 contract.

Liberty—State Project. This project consists of three sections. The first section begins at the Palermo town line and extends easterly to the westerly end of Georges Lake, the second section begins at the easterly end of Georges Lake and extends easterly to a point about one-quarter mile east of Clark's Corner, the third section begins in Liberty Village and extends to the Montville town line. The total length of the project is 4.31 miles all of which was built in 1932. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. The work was done by force account under the supervision of W. S. Barton. Expenditures in 1932, including expenditures in the town of Montville amount to \$79,802.28:

Montville—State Project. This is an extension of the Liberty Project above described and completes the gap left

for a bridge at the Montville-Liberty line when the Montville project was constructed in 1928. Length, 0.04 miles. Expenditures are included with those for the Liberty Project.

STATE HIGHWAY—S

Poland—Federal Aid Project No. 80-E. This project begins at the end of Federal Aid Project 80-C at the Mechanic Falls-Poland line and extends southerly to Federal Aid Project 80-B at the New Gloucester line. The work was begun and completed in 1932. Length of project, 7.21 miles. Type of surface, bituminous macadam (emulsified asphalt method). Width of surface, 20 feet. Shoulders, 3 feet. Contractor, Wyman & Simpson, Inc., Augusta, Maine. Expenditures in 1932 amount to \$175,385.70.

Oxford—Federal Aid Project No. 80-D. This project begins at the end of Federal Aid Project No. 80-C at the Mechanic Falls-Oxford line and extends northerly to Federal Aid Project No. 34. The work was begun and completed in 1932. Length of project, 3.75 miles. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, John F. Rooney & Company, Milford, Massachusetts. Expenditures in 1932 amount to \$87,089.46.

STATE HIGHWAY-V

Mercer and Norridgewock—Federal Aid Project No. 131-A. This project was completed in 1931. Expenditures carried over to 1932 amount to \$4,307.01.

STATE HIGHWAY—X

Kenduskeag and Corinth—Federal Aid Project No. 85-F. This project was completed in 1931. Expenditures carried over to 1932 amount to \$3,168.51.

Charleston—Federal Aid Project No. 85-G. This project was completed in 1931. Expenditures carried over to 1932 amount to \$7,670.93.

Dover-Foxcroft—Federal Aid Project No. 85-H. This project begins at the corner of Pleasant and Main Streets and extends southeasterly to the beginning of Federal Aid Project No. 85-A (withdrawn) constructed as a force account State Highway Project in 1924–1925. Total length of project, 2.82

miles. Work was begun in 1932 and the equivalent of 2.00 miles is reported. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, Hector J. Cyr & Company, Inc. of Waterville, Maine. Expenditures in 1932 amount to \$27,319.26.

STATE HIGHWAY—Y

Bucksport and Orland—Federal Aid Project No. 129-B. This project begins at the easterly end of Federal Aid Project No. 127-D in Bucksport Village and extends easterly to the beginning of Federal Aid Project No. 129-A. The work was begun and completed in 1932. Total length of project 4.58 miles of which 1.04 miles is in Bucksport and 3.54 miles is in Orland. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, Littleton Construction Co., Inc., Littleton, New Hampshire. Expenditures in 1932 amount to \$96,512.50.

STATE HIGHWAY—Y-SPUR

Orland—In connection with the construction of Federal Aid Project No. 129-B it was necessary to build a new approach to the road leading to Castine. This was built as a part of Project 129-B and the expenditures are included with that project. Length 0.09 miles.

OSSIPEE TRAIL

Gorham—Federal Aid Project No. 135-A. This project was completed in 1931. Expenditures carried over to 1932 amount to \$14,770.58.

Gorham-Standish—Federal Aid Project No. 135-B. This project begins at the end of Federal Aid Project No. 135-A in Gorham Village and extends westerly to the junction of the Ossipee & Pequaket Trails. Total length constructed, 8.70 miles of which 8.66 is the length of Federal Aid Project and 0.04 miles was constructed at bridges located on but not a part of Federal Aid Project No. 135-B. Total mileage in Gorham, 5.65 miles and 3.05 miles in Standish. The equivalent of 5.25 miles in Gorham and 3.05 miles in Standish is reported for 1932. Type of surface, concrete. Width of surface, 20 feet.

Shoulders, 3 feet. Contractor, Amos D. Bridge's Sons, Inc., Hazardville, Conn. Expenditures in 1932 amount to \$309,-289.56.

Porter—Federal Aid Project No. 126-B. This project begins at the westerly end of Federal Aid Project No. 126-A in Kezar Falls Village and extends westerly. The work was begun and completed in 1932. Length of Project, 3.15 miles. Type of surface, bituminous treated gravel. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, R. G. Watkins & Sons, Amesbury, Massachusetts. Expenditures in 1932 amount to \$37,303.69.

Porter—Federal Aid Project No. 126-C. This project begins at the westerly end of Federal Aid Project No. 126-B and extends westerly to the New Hampshire line. Total length of project, 2.56 miles. The work was begun in 1932 and the equivalent of 2.10 miles is reported for that year. Type of surface, bituminous treated gravel. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, James E. Watkins Co., Inc., of Amesbury, Massachusetts. Expenditures in 1932 amount to \$12,637.10.

SOKOKIS TRAIL

Dayton-Hollis and Lyman—State Project. This project begins at the end of the previously surface treated road in Dayton and extends northerly to improved road in Lyman. Total length of the project is 2.71 miles of which 1.07 miles is in Dayton. 1.21 miles is in Hollis and 0.43 miles is in Lyman. The work was done by force account under the supervision of of L. B. Titcomb. Type of surface, gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 for Dayton amounted to \$400.72, for Hollis amounted to \$24,745.80 and for Lyman amounted to \$325.22.

Waterboro—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$5,-753.74.

STATE HIGHWAY—121

Oxford—Federal Aid Project No. 106-F. This project begins at the Mechanic Falls town line and extends to the junction with State Highway "S" in Welchville. The project was completed, except for surfacing on new location, in 1931

and all mileage was reported that year. The project was completed in 1932. Type of surface, bituminous macadam. Width of surface, 20 feet. Shoulders, 3 feet. Contractor, W. H. Hinman, Inc., Skowhegan, Maine. Expenditures in 1932 amount to \$15,215.42.

Minot and Poland—State Project. This project begins at the end of Federal Aid Project No. 106-C and extends westerly to Federal Aid Project No. 106-A. It consists of the approaches to the new bridge over the Little Androscoggin River at Hacketts Mills. Total length of project, 0.33 miles of which 0.18 miles is in Minot and 0.15 miles in Poland. The equivalent of 0.10 miles in Minot and 0.10 miles in Poland is reported for 1932. The work in 1932 consisted of grading and base for a future bituminous macadam (emulsified asphalt type) surface. Width of surface, 20 feet. Shoulders, 3 feet. The work was done by force account under the supervision of Arthur F. Rourke. Expenditures in 1932 in Minot amount to \$5,753.46, and in Poland amount to \$4,769.85.

STATE HIGHWAY—126

Wales—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$41,412.48.

West Gardiner—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$10,526.31.

Pittston—State Project. This project is located adjacent to the Whitefield town line. Total length of project 0.74 miles of which 0.20 miles was reported in 1931 leaving 0.54 miles which was built in 1932. The work was done by force account under the supervision of W. S. Barton. Type of surface, gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$12,808.06.

Jefferson—State Project. This project was begun in 1931 and all mileage was reported that year. The work was completed in 1932. Type of surface, gravel. Width of surface, 18 feet. Shoulders, 3 feet. The work was done by force account under the supervision of W. S. Barton. Expenditures in 1932 amount to \$5,656.26.

STATE HIGHWAY-127

Dresden—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$1,775.22.

STATE HIGHWAY-134

Readfield—State Project. This project consists of two sections, the first section begins at Kents Hill and extends to the foot of the hill toward Farmington. The second section begins a quarter of a mile north of the end of the first section. The total length of the project is 1.00 mile. Type of surface, gravel. Width of surface, 18 feet. Shoulders, 3 feet. The work was done by force account under the supervision of E. W. Edgerly. Expenditures in 1932 amount to \$10,879.29.

STATE HIGHWAY-150

Cornville—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$714.87.

Athens—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$1,440.20.

Harmony—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$1,380.-77.

Parkman—State Project. This project was completed in 1931. Expenditures carried over to 1932 amount to \$2,-434.36.

STATE HIGHWAY—174

Orland—Federal Aid Project No. 129-A. This project was completed in 1931. Expenditures carried over to 1932 amount to \$12,837.01.

Ellsworth—State Project. This project is located adjacent to the Orland line and consists of the removal of a dangerous vertical curve. The work was done by force account under the supervision of Earl Bartlett. Length, 0.22 miles. Type of surface, gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$2,012.33.

STATE HIGHWAY-214

Berwick—State Project. This project begins at the North Berwick town line and extends southerly to the South Berwick town line. The work was done by force account under the supervision of Miles Hagerman. Length, 3.00 miles. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$31,303.56.

STATE HIGHWAY—226

Chelsea—State Project. This project begins at the Randolph town line and extends northerly to State Highway "P". Length of project, 3.69 miles. The work was done by force account under the supervision of W. S. Barton. Type of surface, Gravel. Width of surface, 18 feet. Shoulders, 3 feet. Expenditures in 1932 amount to \$54,967.46.

HARRISON TO NORWAY—ROUTE 117

Harrison, Otisfield and Norway-Federal Aid Project No. 141-A. This project consists of two sections, the first section begins in Harrison Village and extends northeasterly about two and one half miles, the second begins seven hundred feet west of Crooked River and extends easterly and northerly to the improved State Aid work in Norway. The total length of the project is 5.64 miles of which 2.67 miles is in Harrison, 1.28 miles is in Otisfield and 1.69 miles is in Norway. The work was begun but not completed in 1932. The equivalent of 2.00 miles in Harrison, 0.20 miles in Otisfield and 0.80 miles in Norway is reported for 1932. Type of surface, bituminous treated gravel. Width of surface, 18 feet. Shoulders, 3 feet. Contractor, R. E. Bull and D. D. Snyder of Gardner. Massachusetts. This project is not on the State Highway System. As it is an Emergency Federal Aid Project, the State is to be reimbursed for the largest part of the cost by the United States. The balance of the cost is to be taken from the State Aid fund for the towns of Harrison and Norway and from the third class fund for the town of Otisfield. Expenditures in 1932 amount to \$37.014.67.

STATE HIGHWAY SUMMARY

1914 to 1932—Inclusive

With Corrections Due to Reconstruction 1925 to 1932 Inclusive

Туре	Original Mileage	Reconstruction Add	on Mileage Deduct	Net Mileage
Gravel. Macadam. Sand Clay. Gravel and Macadam.	$1,058.62* \\ 2.10 \\ 6.75 \\ 6.68$	20.66	$\begin{array}{c} 110.21 \\ 2.10 \\ 6.75 \\ 6.68 \end{array}$	969.07
Bituminous Macadam	291.08 116.97	$\begin{array}{c} 73.53 \\ 105.43 \end{array}$	28.02 9.04	336.59 213.36
	1,482.20	196.62	162.80	1,519.02

^{*}In 1917-18, "J" Dexter was reported 2.26 miles gravel road. This should have been reported 1.73 miles gravel road. A deduction is made on this summary to correct this error.

STATE HIGHWAYS

Mileage by Counties 1914–1932 Inclusive

County	Original Mileage	Reconstruction Add	n Mileage De duct	Net Mileage
AndroseogginAroostook	82.29 169.61 131.44	18.07 11.75 28.53	18.16 11.72 30.26	82.20 169.64 129.71
Franklin Hancock Kennebec	$\begin{array}{c} 69.10 \\ 82.12 \\ 120.87 \end{array}$	0.61 18.93 21.46	$\begin{bmatrix} 0.67 \\ 16.24 \\ 20.63 \end{bmatrix}$	69.04 84.81 121.70
Knox	$36.54 \\ 61.81 \\ 82.73$	13.72 15.59 4.83	4.81 15.55 4.83	45.45 61.85 82.73
Penobscot PiscataquisSagadahoc	145.29* 66.26 36.90	$20.21 \\ 0.63 \\ 3.44$	14.98 0.64 3.44	$\begin{array}{c} 150.52 \\ 66.25 \\ 36.90 \end{array}$
Somerset Waldo Washington York	137.99 72.40 97.06 91.04	10.14 4.00 26.46	10.17 4.16 6.54	$\begin{array}{c} 137.96 \\ 72.24 \\ 97.06 \\ 110.96 \end{array}$
	1,483.45	198.37	162.80	1,519.02

^{*1917-18 &}quot;J" Dexter was reported 2.26 miles gravel road. This should have been 1.73 miles gravel road. A deduction is made on this summary to correct this error.

STATE HIGHWAYS—1932 CONSTRUCTION AND RECONSTRUCTION

	TT: 1	Town	Type of (Construction	Length Miles
County	Highway	Town	Contract	Force Acct.	Willes
Androscoggin	B-S S 121 121 126	PolandPolandPolandPolandMinotWales	Bit. Mac.	Bit. Mac. Bit. Mac. Bit. Mac. Gravel	2.09 7.21 0.10 0.10 2.97
Aroostook	K-1 K-1 K K N N N	Westfield. Mars Hill. Fort Kent. Presque Isle Amity Orient Weston	Concrete Bit. Mac. Gravel Gravel		1.78 2.50 0.60 6.54 1.43 3.78 1.75
Cumberland	B-S B-S Ossipee Trail Ossipee Trail 117 117	Casco	Concrete Concrete Gravel	Bit. Mac. Bit. Mac.	2.19 1.30 5.25 3.05 2.00 0.20
Hancock	M M M Y Y Y-Spur 174	Orland	Bit. Mac. Bit. Mac. Concrete Gravel Gravel Gravel	Gravel	0.54 6.68 0.23 1.04 3.54 0.09 0.22
Kennebec	$\begin{matrix} I \\ I \\ 126 \\ 134 \\ 226 \end{matrix}$	Clinton	Concrete Concrete	Gravel Gravel Gravel	4.88 1.23 0.54 1.00 3.69
Knox	P P	Washington Rockland		Gravel Gravel	$\frac{3.63}{0.14}$
Lincoln	D D D D D-Spur	Edgecomb Newcastle Damariscotta Nobleboro Waldoboro Edgecomb	Gravel	Gravel	1.05 4.57 3.21 4.13 3.29 0.28
Oxford	B S Ossipee Trail 117	FryeburgOxfordPorterNorway	Gravel		$0.66 \\ 3.75 \\ 5.25 \\ 0.80$
Penobscot	I I I I J K K M	Hermon. Carmel. Newport Plymouth Etna. Dexter. Old Town Milford Holden.	Concrete		2.64 3.20 3.56 0.11 0.45 1.43 0.03 0.91 5.35
Piscataquis	X	Dover-Foxcroft	Gravel		2.00
Somerset	I I I	Pittsfield	Concrete Concrete Concrete Bit. Mac.		3.98 2.77 0.37 0.15
Sagadahoc	Q	Topsham	Concrete		0.64
Waldo	D R R R	Lincolnville Palermo Liberty Montville	Bit. Mac.	Gravel Gravel Gravel	3.99 1.25 4.31 0.04

STATE HIGHWAYS—1932 CONSTRUCTION AND RECONSTRUCTION—Concluded

County	Highway	Town	Type of C	onstruction	Length
councy	ingi way	10	Contract	Force Acct.	Miles
Washington	N N N	Bailey ville Baring Calais	Gravel		3.15 2.63 2.43
York	A A A A Sokokis Trail Sokokis Trail 214	Kittery Kennebunk Biddeford Saco Hollis Dayton Lyman Berwick	Concrete Concrete	Bit. Mac. Gravel Gravel Gravel Gravel	0.09 1.27 0.23 1.74 1.21 1.07 0.43 3.00

SUMMARY

Concrete Bit. Mac Gravel	 													4	6.	. 6	37	n	ail	es	3
	т	_	+ •	. 1									1	-	2	-	71	- ~	ail.	00	,

1932 STAGE CONSTRUCTION

In addition to above, several projects were graded, culverts built and base constructed for future surfacing as follows:

County	Highway	Town	Construction	Length Miles
Kennebec	G G	Waterville Oakland	Contract Contract	$\frac{1.84}{1.40}$
Lincoln	D-Spur	Edgecomb	Force Account	3.66
Piscataquis	J	Dover-Foxcroft	Force Account	0.25
			Total	7.15

STATE HIGHWAYS

Projects carried over to 1933

County	Highway	Town	Type	Total Length	Length 1932	Carried Over
Androscoggin	121 121	Poland Minot		0.15 0.18	0.10 0.10	0.05 0.08
Aroostook	N	Weston	Gravel	3.08	1.75	1.33
Cumberland	Ossipee Trail 117 117	Gorham Harrison Otisfield		5.65 2.67 1.28	5.25 2.00 0.20	0.40 0.67 1.08
Hancock	M M	Dedham		3.66 4.38	0.50	3.66 3.88
$\mathbf{Kennebec}$	I	Benton	Concrete	5.24	1.23	4.01
Knox	D	Warren	Gravel	2.28	1	2.28
Lincoln	D	Waldoboro	Gravel	6.74	3.29	3.45
Oxford	Ossipee Trail 117	Porter		5.71 1.69	5.25 0.80	0.46 0.89
Penobscot	I M M	EtnaBrewerBrewer		4.47 1.17 2.15	0.45	4.02 1.17 2.15
Piscataquis	x	Dover-Foxcroft	Gravel	2.82	2.00	0.82
Sagadahoe	Q	Topsham	Concrete	3.53	0.64	2.89
Somerset	I	Pittsfield	Concrete	3.46	ĺ	3.46
Waldo	I	Burnham	Concrete	2.46	1	2.46
York	A A A-Spur	Biddeford	Bit. Mac.	0.76 2.84 0.87	0.23 1.74	0.53 1.10 0.87

${\bf SUMMARY}$

Туре	Total Length	Length—1932	Carried Over
Gravel. Bituminous Macadam. Concrete	14.23	15.29 2.44 7.80	10.98 11.79 18.94
Totals	67.24	25.53	41.71

STATE HIGHWAY REPLACEMENT TABLE

Mileage Previously Reported, Replaced by State Highway Construction-1932

County	High- way	Town	Original Type	Work Done	Replacement Type	Length Replaced Miles
Androscoggin	SS	Poland		1915–16 1915	Bit. Mac. Bit. Mac.	2.10 3.65
Aroostook	K	Presque Isle	Gravel	1915	Bit. Mac.	6.02
$\mathbf{Cumberland}.\dots$	C	*Brunswick	Bit. Mac.	1914-15	Concrete	1.66
	Ossipee Trail	Standish	Gravel	1927-28	Concrete	0.13
Hancock	M M	Dedham Ellsworth		1915-16 1915-22	Bit. Mac. Bit. Mac.	0.54 4.74
Kennebec	I E E	Clinton *Manchester *Augusta	Bit. Mac.	1916 1921 1921	Concrete Gravel Gravel	4.89 0.59 0.28
Lincoln	D D D D	Damariscotta Nobleboro Waldoboro Edgecomb Newcastle	Gravel Gravel Gravel	1916 1917–18 1914 1917 1917–18–22	Gravel Gravel Gravel Gravel Gravel	3.19 3.30 0.35 1.06 3.71
Oxford	B S	Fryeburg Oxford	Gravel Sand Clay	1914 1915	Bit. Mac. Bit. Mac.	$0.12 \\ 3.77$
Penobscot	I I I I M	Carmel Hermon Newport Etna Holden	Gravel Gravel Gravel	1914-15 1914-15 1914 1914-15 1915-16	Concrete Concrete Concrete Concrete Concrete	3.50 1.17 0.98 0.45 3.67
Sagadahoc	Q	Topsham	Bit. Mac.	1918-19	Concrete	0.08
Somerset	I I I I	Pittsfield	Gravel Bit. Mac.	1917 1916 1925–26 1925–26	Concrete Concrete Concrete Bit, Mac.	3.55 2.85 0.31 0.15
Waldo	D R	Lincolnville Montville		1916 1929	Bit. Mac. Gravel	3.50 0.01
York	A	Saco	Concrete	1916	Bit. Mac.	1.74

SUMMARY

REPLACED STATE HIGHWAY MILEAGE—1925-1932 INCLUSIVE

Macadam	
Gravel and Macadam 6.68 mil	es
Sand Clay 6.75 mil Bituminous Macadam 28.02 mil	
Concrete 9.04 mil	
	-
Total	es

^{*}Omitted from 1930 and 1931 report.

**In 1931, 3.98 miles reported replaced in "D" Wiscasset should have been reported 3.94 miles. Error of 0.04 miles is corrected in 1932 Summary.

STATE AID REPLACEMENT TABLE
Mileage Previously Reported, Replaced by State Highway Construction—1932

County	Highway	Town	Original Type	Replace- ment Type	Length Replaced Miles
Androscoggin	B-S S 121 121			Bit. Mac. Bit. Mac. Bit. Mac. Bit. Mac.	$\begin{array}{c} 0.25 \\ 1.49 \\ 0.10 \\ 0.10 \end{array}$
Aroostook	N N N	Weston	Gravel	Gravel Gravel Gravel	1.75 3.03 0.37
Cumberland	B-S Ossipee Tr. Ossipee Tr. 117 117	Naples	Gravel Gravel Gravel	Bit. Mac. Concrete Concrete Gravel Gravel	1.34 5.25 2.92 1.74 0.20
Hancock	M Y Y 174	Ellsworth	Gravel Gravel	Bit. Mac. Gravel Gravel Gravel	1.30 1.04 3.03 0.22
Knox	P P	Washington Rockland		Gravel Gravel	0.38 0.06
Lincoln	D D	Newcastle Nobleboro		Gravel Gravel	0.96 0.98
Oxford	Ossipee Tr.	Porter	Gravel	Gravel	5.24
Penobscot	I K M	Hermon Milford Holden	Gravel	Concrete Concrete Bit. Mac.	1.70 0.94 1.65
Piscataquis	x	Dover-Foxeroft	Gravel	Gravel	1.90
Waldo	R R	PalermoLiberty		Gravel Gravel	$0.25 \\ 3.31$
Washington	N N	Baring	Gravel Gravel	Gravel Gravel	$\frac{2.80}{3.12}$
York	A A A Sokokis Tr. Sokokis Tr. 214	Kennebunk. Biddeford Biddeford Dayton Hollis Berwick	Concrete Bit. Mac. Gravel Gravel	Concrete Concrete Concrete Gravel Gravel Gravel	1.27 0.19 0.04 0.20 0.07 0.25

3rd CLASS REPLACEMENT TABLE

Mileage Previously Reported, Replaced by State Highway Construction—1932

County	Highway	Town	Original Type	Replace- ment Type	Length Replaced Miles
Androscoggin		Wales		Gravel Gravel	2.93 0.80

SPECIAL RESOLVES REPLACEMENT TABLE

Mileage Previously Reported, Replaced by State Highway Construction-1932

County	Highway	Town	Original Type	Replace- ment Type	Length Replaced Miles
Aroostook	N N	Amity Orient	Gravel Gravel	Gravel Gravel	0.03 0.96
$Cumberland \dots \dots \dots$	117	Harrison	Gravel	Gravel	0.24
Washington	N	Calais	Gravel	Gravel	0.16
York	214	Berwick	Gravel	Gravel	0.30

CONSTRUCTION AND RECONSTRUCTION

January 1, 1932

==-			l	ENGIN	VEERING	AND AI	OVERTISIN	IG	
P. o.	High- way	Town	Surveys	Plans and Compu- tations	Engineer- ing and Inspection	Adver- tising	General Expense Right of Way	Total	Grading
ΙA	A A A	Kittery Kittery York Wells Wells Wells Wells Kennebunk Kennebunk Saco Biddeford Biddeford Scarboro Wells York No. Berwick Fryeburg Fryeburg Casco Naples Casco	48.86	53.35	332.10	.26		0.26 434.31	2,283.85
37E 1C	A A	Wells Wells			452.32 181.68		1,998.00 225.08	2,450.32 406.76	3,796.16 2,078.14
1D	A A A	Kennebunk Kennebunk		4.80 403.83	21.00 2,853.86	 2.95	12.82	21.00 2,874.43 403.83	3,967.43
)1E	A A A	Saco	71.06	904.89	1,908.23 905.12	9.75 1.49	700.00	3,593.93 906.61	1.34 $14,824.47$ $1,836.00$
ι 8Β	A-Spur	Scarboro	243.13	192.50			1,767.14	1,767.14	
30A	A-Spur A-Spur B	No. Berwick Fryeburg	134.51 40.15	137.33	119.90	2.80		391.74 40.15 1 244 95	13.45 625.53
	B B B	FryeburgCasco		54.00				54.00	
	B-S	Casco	4.00		163.50		79.00	246.50	. 33.67 2,166.35
21C	B-S B-S C	NaplesPolandCumberland-Yarmouth.	27.00 10.04	132.25	171.40 291.73 25.00		295.84 23.25 1,136.97		
21E	CC	Yarmouth-Freeport	.		100.00			100.00	
11D	· D D	Brunswick	191.27		1 283.00		1 3.624.35		210.28 10.797.57
17E	D D D	Wiscasset Edgecomb-Newcastle Edgecomb	3.36 124.55 548.45	386.20	$4,491.24 \\ 60.00$	35.31	3,624.35 2,132.76 553.06 57.66		10,797.57 59,572.67 .95
17F	D D	Newcastle	676.70 563.45	25.19 1.778.75	8,924.39	78.30	14,680.83	2,372.22 23,708.71 2,534.76 2,330.20	57,497.03
17G 17H	D D D	Nobleboro Warren-Waldoboro Waldoboro	303.43	17 50	2.774.48	47.49 45.19	2,618.98	2,330.20 6,014.66 5,982.82 2,997.78	14,407.70 12,972.10
17C 17B	D D D	Waldoboro Warren Thomaston-Warren Warren Rockland	1,523.04		76 94		18.21	1 76 24	
	D D D	Warren	56.91	200.00	60.09		368.02 225.00	944.69 225.00 1,016.88	
04C	D D D	Camden Lincolnville Lincolnville Belfast	286.52	13.19 $1,172.66$	5,299.42 67.56	15.79	1,540.56	1 6 970 00	22,245.93
	D-Spur	EdgecombBoothbay	834.41	819.66			1,939.83 50.77	4,247.01 50.77	.90 42,359.10
				,					
	D-Spur D-Spur	Boothbay Harbor Thomaston St. George. Cumberland Winthrop Manchester Augusta Jay Jay Farmington Farmington Avon Avon Avon Madrid Letter E Plant. Sandy River Plant. Rangeley Wilton-Dixfield Waterville-Oakland Oakland	44.00					44.00	32.03
	D-Spur E	St. George	.85	37.50	10.00			57.81 .85 10.00	32.03
	E E E	ManchesterAugusta	849.94 350.17 281.96				650.00	849.94 350.17	
96A 97D	F F	Jay Jay					19.24 23.00	19.24 23.00	
97E 19B	44444444	Farmington			2.10		35.00 553.75	37.20 553.75	
.19C	F F	Phillips Madrid	891.66 465.27		47.10			47.10 891.66 465.27	
	F F F	Letter E Plant Sandy River Plant	305.73 977.40					305.73 977.40	
.09F .36A	F-O G G	Wilton-Dixfield Waterville-Oakland Oakland	1.50	76.05	2,822.07 8.36	2.81	507.50 669.46	1.50 507.50 3,570.39	13.338.57
	Ğ	Oakland Waterville	399.41	244.76 257.09	8.36 12.19		20.00	253.12 688.69	22.77 53.06

STATE HIGHWAY COMMISSION

EXPENDITURES ON STATE HIGHWAYS

to December 31, 1932

Base	Culverts	Bridges	Surfacing	Guard Rail	Detours	Total	Grand Total	Federal Aid Credits	Misc laneo Credi
978.50	724.83		6,737.40			10,724.58			
2,788.07 1,645.16	377.22 1,018.65		202.08 430.53	197.58 75.89		7,556.00 5,248.37	10,006.32 $5.655.13$	$17,192.51 \\ 3,724.44$	l
4,483.94	4,835.37		42,508.59 18.75			56,356.73 20.09	$21.00 \\ 59,231.16 \\ 423.92$	19,005.00	
44,205.72 2,661.51	1 747 001		3,866.61	1,269.91	• • • • • • • • • • • • • • • • • • • •	$111,348.24\\11,630.74\\747.00$	114,942.17 $12,537.35$ $1,182.65$	3,021.00	Trans. 1 Bridgel 20!
	4.10 2.663.77		3.80	33.75		$4.10 \\ 33.75 \\ 2.681.02$	33.75		
8,911.28	5,328.28		8,771:07	5,471.22 31.50		29,107.38 31.50	$40.15 \\ 30,352.33 \\ 85.50$	15,904.52	
	94.76		3.19 846.55 13,184.33			97.95 880.22 19,369.12	97.95 880.22		Trans.f
7,665.60 317.61	844 99		7,675.44 13,946.97	675.84 1,513.91		27,641.06 18,889.80 292.84	28,267.55 19,214.82 1,454.81		main.2 Materia sold 1 Town o
				,	64.80	64.80	164.80		Yarmot 335 Barrels
641.45 2,998.09 20,221.20	1,344.28 $10,392.76$	3,262.33	359.17 1,387.27 11,260.64 617.67	212.10 292.00 6,800.00		5,197.98 16,819.21 108,247.27 618.62	9,604.26 $20,727.16$ $114.909.94$	38,730.97	
25,191.92	19,349.37		16,198.51	6,826.32	2,992.57	128,055.72	2,372.22 $151,764.43$ $2,534.76$	56,039.86	
8,937.50 1,869.52 3.50	7,581.54 6,710.56	10,977.16	3.80 3.80			30,930.54 21,555.98 10,980.66	36,945.20 27,538.80 13,978.44	28,655.98 5,849.63	
							10.00 944.69		::::::::::::::::::::::::::::::::::::::
43, 127.70	17,250.27		34,108.12	1,921.50	35.61	118,689.13	1,016.88 $125,569.12$ $1.542.53$	51,301.46	
25,438.92	4,398.07		9,472.16	3,624.54		.90 85,292.79	89,539.80 50.77		Crushed Stone so
			ln						100 Materia sold to R nolds C 50
						32.03	57 81		Crushed
				13.50		13.50	849.94		1
• • • • • • • • • • • •				62.90 113.99		62.90 113.99	931.96 82. 1 4		l
							2.10 37.20 553.75		
							47.10 891.66 465.27		
						15.20	305.73 977.40 16.70		
27,461.69			5,627.72 52.12		1,789.65 717.20	74.89	507.50 59,397.99 328.01	19,681.53	

STATE HIGHWAY COMMISSION

CONSTRUCTION AND RECONSTRUCTION January 1, 1932

	1		<u> </u>	ENGI	NEERING	AND A	DVERTISI	NG	T T
FAP. No.	High- way	Town	Surveys	Plans and Compu- tations	Engineer- ing and Inspection	Adver- tising	General Expense Right of Way	Total	Grading
105F	H	Solon Solon-Bingham Bingham Bingham Bingham-Moscow Caratunk Palmyra-Newport Palmyra Pittsfield Canaan Canaan Winslow			381.09			381.09	
105C	H	Solon-Bingham	4.00				50.00	4.00 50.00	
105E 124C	H	Bingham			9.00		50.00	9.00 54.67	133.00
120C	H H-I	Caratunk			241 17		1	1	87.58
1200	H-I H-I	Palmyra		60.25	241.11		[60.25	
120D	H-I	Canaan		537.01	340.53			537.01 340.53	3,685.08
	H-I H-Spur	Winslow			20.00			906.51	169.00
142B 143A	Ī	Benton	$\frac{3.60}{10.60}$	1	1,097.86 316.03	8.87	236.49 8,605.78	1,346.82	5,535.60 1,620.00
	I I I	BentonClinton	1,003.56	818.76	22.41	5.65	18.34	1,868.72	l
140A	I	Clinton Clinton Burnham-Pittsfield	61.39	30.00 797.33	1	1		7,676.53 858.72	9,703.48
140C	I	Burnham-Pittsfield Burnham	415.72	26.66 626.16	659.52 81.11		978.12 18.35	1,672.36 1,141.34	
140B 137A		Pittsfield			2,933.79 4,078.45	3.28	212.25	3,149.32	5,759.47
19/ A	į	Pittsfield Pittsfield-Detroit-Palmyra Pittsfield	369.09	376.74	81.10		81.28	908.21	7,783.15 665.48
	I	Palmyra Detroit		55.00	81.35	1	100.00	181.35 55.00	1,656.50
110F 110H	I	Pittsfield-Detroit-Palmyra. Pittsfield Palmyra Detroit Newport Newport Newport-Plymouth Newport Etna Etna Carmel-Hermon Hermon-Carmel			69.66 2,935.03		350.33 228.10	419.99 $3,166.08$	4,926.76
	Ĵ	Newport		200.50		1		200.50 1,394.92	1,593.60
1101	İ	Etna	1,108.42	111.06	1,026.05			2.134.47	7,821.74
110G 110C	I	Carmel-Hermon Hermon-Carmel	198.55	91.00	6,841.71	3.28	151.50 411.06	7,286.04 411.06	11,407.16
	I	Carmel Overhead		642.14	681.18		760.77 200.00	$2,084.09 \\ 239.72$	13,096.19 1,083.32
1044	į	Hermon		321.33	12.80			334.13	146.90
134A	J J	Dover-Foxcroft	135.39	46.00	3.01			$14.00 \\ 184.40$	2,071.14
	J-K J-K	Dexter	$\frac{408.71}{379.40}$	561.65	$2,216.35 \\ 12.95$	5.79	6,261.43	392.35	5,279.87
	J-K K	LaGrange	197.15 315.85	· · · · · · · · · ·	((1	$197.15 \\ 315.85$	
138A	Ķ	Old Town-Milford	1.69		1,349.37	.25		1,351.31	3,518.71
	ĸ	Old Town	4.00						
l	KKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKKK	Minord New Limerick Houlton Littleton Presque Isle Presque Isle Caribou Caribou Connor-Cyr Van Buren Frenchville Frenchville Frenchville Fort Kent Mars Hill Westfield Fort Fairfield Fort Fairfield Fort Fairfield Hampden Hampden Searsport StocktonSprings-Prospect	$915.83 \\ 673.01$		1,349.37			$915.83 \\ 673.01$	
92H	K	Littleton		20.00	9 945 99	2 60		3,268.02	11,012.28
	Ķ	Presque Isle	4.00	1,219.50	377.81	15.00		1,616.31	3,510.00
92G	K	Caribou		30.00	415.97			445.97	5,344.73
92F	K K	Connor-CyrVan Buren	910.91	97.50	830.94			830.94 1.008.41	13,368.02
108E	K	Frenchville			15.00			15.00	
108G	K	Fort Kent			1,355.13	.25	7.50	15.00 $1,355.38$	1,596.26
	K-I K-I	Mars Hill	8.00		$\begin{array}{r} 36.08 \\ 4.252.08 \end{array}$		7.50 $1.551.40$	$51.58 \\ 5,803.74$	21,684.95
125A	K-2 K-Spur	Fort Fairfield			15.00			15.00	211.00
	K-Spur L	Fort Fairfield			30.00			30.00	
84F	Ľ,	Hampden					375.00 .77	375.00 .77	$9,356.00 \\ 5.40$
127B	L L-Y	SearsportStocktonSprings-Prospect Stockton Springs	257.75		325 50		58.76	257.75 384.26	8,842.64
127C	L-Ŷ L-Y						1.03	1,253.80	120.78
1270	L-Y	Verona			97.47			$97.47 \\ 4.00$	1,052.14
103H	L-Spur M	Prospect	9.80	17.17	569.66	8.06	$566.09 \\ 251.23$	$566.09 \\ 855.92$	132.43 4.80
103E	M M	Brewer	567.55 45.50	729.33 192.49	47.00 9,298.05	10.00 27.70	.75 3,784.25	1,354.63 13,347.99	33,085.23
103C	M	Dedham			181.24			181.24	30,000.20

EXPENDITURES ON STATE HIGHWAYS—Continued

to December 31, 1932

		LABOR	AND MATEI	RIALS	1				
Base	Culverts	Bridges	Surfacing	Guard Rail	Detours	Total	Grand Total	Federal Aid Credits	Miscel laneou Credit
1,365.37	398.53		724.87	39.20	25.60	3,913.67	4,294.76	3,321.81	
							E0 00		
							9.00 187.67		
						133.00 87.58	87.58		
3,110.19	690.91		1,107.32	396.73		87.58 5,377.03	$\begin{array}{r} 6,061.15 \\ 60.25 \end{array}$	6,164.99	
							537.01	5 221 57	
341.58 120.90	683.38 19.16		2,603.32	169.30 27.20		7,482.66 600.38	600.38		
			12.66			12.66 18,278.76 3,227.69	919.17 19.625.58		
8,331.70 1,350.00	257.69		3.30			3,227.69	12,168.98		
	12 628 75		12.67 103,006.11		2,882.58	12.67 168,138.45	1,881.39 175.814.98	73,320.00	
	1		l	3,094.35	4,004.00	l	858.72	6,164.99 5,321.57 73,320.00	
5.00 18.00	d		$11.40 \\ 16.27$		1	$16.40 \\ 34.27$	1 175 61		
18 685 03	4,373.09		11.40 16.27 68,992.50 92,326.23 1,492.67	1,899.20 864.50	1,755.83	34.27 101,466.02	104,615.34	39,215.24	
20,472.82 48.00 3,696.25	80.05		1,492.67	864.50	2,293.36	130,943.40 2,286.20 6,994.11	3,194.41		
3,696.25	163.38	[1,382.90	95.08		6,994.11	$7,175.46 \\ 55.00$	61,330.00	
	142.10					142.10	562.09		
11,641.44 46.86	2,902.76	43.30	65,303.78 26,893.38 2,596.18	999.10	643.88	1 28 601 961	89,583.80 28,802.46		
5,253.63	3,627.85		2,596.18	28.70	257.32	19,585.42	20,980.34		
20,680.54	9.807.01	43.30	133,221.09	4.612.74	5,082.31	19,585.42 1,082.68 184,810.85	192,096.89	71,704.54	
6,397.56	1 150 30		133,221.09 12.22			12.22	423.28 22.809.94		Credit R-W
7.17	1,130.20			1.264.23		12.22 20,725.85 2,355.72 8,015.09	2,595.44		1,800.
1,674.00			4,837.99	1,356.20			8,349.22 14.00		
2,971.72	234.72 17,293.42		72.00	8.80		5,349.58 68,072.29	5,533.98		
8,365.10	17,293.42	· · · · · · · · · · · · · · · · · · ·	37,125.10	8.80		68,072.29	392.35		[
			1			1	197.15 315.85		
3,277.50	2,185.35		27,663.41	701.59		37,346.56	38,697.87	14,085.00	
	11.52		27,663.41			11.52			
,					E	7.60	915.83 680.61		
			8.40	2,610.36	1	8.40 148,359.31	8.40	73,616.36	
79,442.38	13,697.94		41,596.35	2,610.36		148,359.31	151,627.33 21.163.35	73,616.36	S.A.trans
9,326.40	1,925.42		4,711.95 4,710.72	662.00		19,547.04 21,969.27	21,163.35 22,415.24	12,139.00	9,506.
5 903 95	13,697.94 2,875.95 1,925.42 61.90 1,840.50		13.425.66	2,801.01		61.90 37,339.14	61.90 38,170.08 1,008.41	18,226.42	
0,300.30	1,010.00			2,001.01			1,008.41		
							15.00		
1,020.24	4,334.77		33,727.00	965.52		41,643.79	42,999.17 51.58	8,130.91	
43,508.68	8,808.81		31,739.51	3,833.94		109,565.89	115 369 63	•	1
772.20	8,808.81		150 89	11 63	·····	772.20 660.00	772.20 675.00	4,165.08	 ::::::::::::::::::::::::::::::::::::
210.17				965.52 3,833.94 11.63			772.20 675.00 30.00 9,731.00		
			l:::::::::			9,356.00 5.40	9,731.00	9,434.46 1,362.61	[::::::::
		[l l	257.75	9 434 46	
2,328.85	1,500.81 696.38 400.00	::::::::	2,380.75	1,444.51 89.21 144.36	:::::::	906.37	2,160.17		[
400.00	400.00		879.70 30.69	144.36		16,497.56 906.37 2,876.20 30.69	2,973.67 34.69	1,362.61	
		[:::::::	l		l	132.43	698.52 1,377.84		
33.60	475.92		7.60		.	521.92	1,377.84 1,354.63		 ::::::::
41,175.29	23,634.95		68,240.41	4,888.66		171,024.54	184,372.53	64,934.02	
	1	1	1	1	1	1 <u> </u>	181.24	•	· · · · · · · · · · · · · · · · · · ·

STATE HIGHWAY COMMISSION

CONSTRUCTION AND RECONSTRUCTION January 1, 1932

ENGINEERING AND ADVERTISING Plans General FAP. High-Engineer-ing and Adver-Expense Right of Way No. and wa.v Compu-Total Grading Town Surveys tising Inspection tations 1.063.15 47.75 173.34 842.06 36.00 103G Dedham. М 201.23 1,078.44 1,652.75 9,389.91 23,601. 5.75 M M 201.23. - 103R 5.68 1,060.89 6.12Holden..... 819.75 $827.25 \\ 33.00$ 5.75 22.45 $\widetilde{\mathbf{M}}$ Dedham..... 23,601.45 1,336.96 9,030.40 300.70 103F M Ellsworth.... 3.36 784.63 2,106.43 3.640.97 749.91 M Ellsworth..... Trenton
Bar Harbor
Bar Harbor
Bar Harbor 200.00 200.00 102B M 113B M 518.18 207.25 32.85 278.08 M 113C 419.09 M **.** 3.00 27.00 24.00 $\frac{41.32}{475.56}$ M 112B M-Spur 50.18 1.261.28 2,293.20 8,632,15 981.74 M-Spur Bar Harbor.... 112C 255.99 255.99Bar Harbor..... 6.30 65.00 22.00 93.30 98F Sullivan.... 215.60 21.60 55.00 139.00 98G 1.00 99 A 1.262.26 15.00 300.77 300.77 380.70 12.00 12.00 100D Perry 6.00 6.00 8,248.12 399.17 325.17 2.69 38, 150, 26 90.01 6.532.86 1.622.56 132B 395.17 4.00 Calais.... 325.17 Baring
Baileyville
Baileyville
Topsfield 561.16 152.54 896.75 561.16 66.00 86.54 1,335.57 15.717.27 132A 30.00 898.60 1.032.08 103.48 4.00 4.00 Topsfield..... 2.25 Topsheld.
Danforth.
Weston
Weston
Amity-Orient
Orient
Amity
Cary
Houlton
Columbia Falls-Addison 113.78 2,143.38 113.78 7.00 2.129.524.61 6,501.06 139B 1,069.00 1,912.69 1,064.77 22,899.55 623.19 220.50 1.46 4,581.48 491.33 3.030.92 1,521.50 27.60 139A 487.33 $\frac{4.00}{32.00}$ 473.83 441.83 55.50 55.50 180.97 180.97 Ñ 105.50 42.60 11.00 81.00 N-Spur 13.50 114B N-Spur O P P 42.60 4.771.85 94E 787.53 787.53 33.72 4.00 4.00 Þ 10.00 P 25,014.37 2,495.56 542.63 562.20 1.932.31 3,423.80 447.45 481.84 $\frac{8.02}{85.77}$ 72.00 $80.02 \\ 94.77$ P P P 9.00 Union 22.56 301.12 717.54 278.56 5,704.20 1,507.70 Topsham.
Topsham.
Topsham.
Augusta.
China.
Palermo. $2,120.20 \\ 137.00$ 22.99 890.53 19.80 1,186.88 128B Q Q Q R 137.00 . . . 1 A 3.203.8240.00 2,015.00 648.00 470.82 30.00 278.41102.50 175.91 82.5082.50 Ŕ 12,254.63 35,890.40 261.84 316.38 853.76 107.70 685.92112.16 2,993.13 4,384.46 425.41 Liberty R 6,452.25 28.542.65 2.70 153.76 6,239.54 SSSSSSUVV 80E Poland..... Poland....
Mechanic Falls....
Mechanic Falls.... $^{-.26}_{2.80}$ 1,688.64 113.07 1.521.51 53.80108.55 80C 59.00 59 00 2,964.19 2.910.49 11,541.90 Oxford..... 4.00 $\frac{47.00}{302.00}$ 80D 302.0075 657.65 Lebanon Lebanon
Farmington.
Farmington.
Mercer-Norridgewock.
Rome.
Bangor.
Kenduskeag-Corinth. 20.00 1,396.00 637.65 122B 31.77 3.090.34 26.61 131A . WXXXXXXXXYYY 85B 352.00 352.00 1,075.84 85F 85D3,727.10 7,799.40 325.20 671.65 346.45 Charleston...... Dover-Foxcroft..... 85G 5.37 1.220.81 1,215.44403.34 85H 403.34 80.16 6,030.01 11,132.28 404.50 5,022.11 26,260.30 129B 404.50

STATE HIGHWAY COMMISSION

EXPENDITURES ON STATE HIGHWAYS

to December 31, 1932

		LABOI	R AND MAT	ERIALS	·				
Base	Culverts	Bridges	Surfacing	Guard Rail	Detours	Total	Grand Total	Federal Aid Credits	Miscel- laneou Credita
	1,585.55		627.30			2,248.85	3,312.00		
			2,179.49	4.64		2,184.13	3,262.57		
63,578.34	12.00	1,795.20	38 412 90	4 366 96	452.25	12.00 $160,250.84$	1,664.75 $169.640.75$	70.142.85	Margaret
1,416.12	3,503.50		8,057.90	4,366.96 25.00		14,339.48	17,980.45	70,142.85	Stanley
							200.00		Material
1,944.22	529,30 460,30		510.02 1.346.33	13.32 66.90		1,052.64 $4,236.84$ 72.87	1,570.82 $4,236.84$	1,819.33	S. W.
1,482.17	2,942.29 365.50		30.30	13.32 66.90 1.25 281.42 44.30 349.56		72.87 $5.181.44$	72.87 5.208.44		Harboi 104.
1,482.17	365.50		4.81 12.60	44.30	17.25	5,181.44 9,064.01	11,357.21	2,697.20	Town of
			12.60	349.56		362.16	93.30		Bar Harbor
							215.60	10.658.87	23,462.
				e1 25		$1.00 \\ 920.58$	1,263.26		
153.18	230.40		94.95	56.10		56.10	68.10	1	
39 714 07	18.398.45	14.03	94.95 37,875.14	7.770.81		141,922.76	6.00 150,170.88 399.17	44,327.07	
							295 17		
5,704.79	1,341.00		2,528.50 10,467.50 7.60 6,690.74			10,471.04	11,032.20	14,343.88 15,840.15	
966.27 $1.647.63$	85.13 360.46		10,467.50	294.83 1,140.53		2,681.80 29,333.39	30,365.47	15,840.15	
	117 90					117.90			
2,496.60	832.15		7.60			9,837.41 2,955.51 47,351.15	11,980.79 4,868.20	4,866.33	[
6,312.80	1,618.04 2,207.51	15.75	6,690.74	9,224.80		47,351.15	51,932,63	20,468.33	
				62.10		62.10	553.43 473.83		
							55.50 180.97		
						47.46	105.50		
1,200.68	710.17		1,247.71	684.50		8,614.91	8,614.91		[
	6.67		2.00			42.39	787.53 46.39		
3.60	112.55		61.60	326.08 80.79		503.83 100.79	503.83 100.79		Culverts
$10.00 \\ 15,253.92 \\ 1,391.77$	2,890.03		9,362.87	2,362.38		54,883.57	58,307.37		sold 25.0
1,391.77	61.20		865.82			5,287.27 542.63	637.40		
606.57	355.28 563.75		622.97 15.20	300.08		355.28 2,810.91 9,725.98 1,731.97	355.28 $3,112.03$		
270.00	3,736.58		15.20			9,725.98 1 731 97	11,846.18 1 868.97		
108.00							3,203.82		
2.40	19.00 3,770.30 10,399.12		17.44	41.85		60.85	143.35		
10,514.84	3,770.30		4,910.66 8,618.24	1,006.42 3,762.78		32,456.85 $75,425.82$	33,142.77 $79,810.28$		Material
				5,490.86			175 385 70	82,907.30	sold 8.0
58,363.80	14,596.11		01,940.03				1,688.64		3,600.0
							108.55 59.00		,
40,402.63	5,515.63		22,991.11	3,674.00		84,125.27	87,089.46 302.00	38,907.03	[
				438.76		12,289.36	.75		1
2,574.72	733.80 155.20		7,146.08	438.76			.75 12,947.01 186.97	8,511.90	
157.38	726.80 53.43		42.00	263.88		186.97 4,280.40 53.43	4,307.01 53.43		
162.14]	965.70		54 09	2,816.51	3,168.51	270.00	
162.14	57.04 10.45		905.70	501.77	34.02	10.45	10.45		.
1,638.51	612.78	[:::::	253.49	767.40		0.999.28	9.45 7,670.93	2,835.95 27,014.45	
13,467.24	3,808.22		1,023.59			26,098.45	27,319.26 403.34		
*11*111*41	1		11 400 70	4 001 00		85,380.22	10.93 96,512.50	37,033.27	
16,539.72	26,615.05	259.57	11,423.76	4,281.82	l::::::	05,000.22	404.50		l::::::::::

CONSTRUCTION AND RECONSTRUCTION

January 1, 1932

				E	NGINEERI	NG AND	ADVERT	ISING	
AP No.	High- way	Town	Surveys	Plans and Compu- tations	Engineer- ing and Inspection	Adver- tising	General Expense Right of Way	Total	Grading
	Y	Orland	4.00	983.99				987.99	298.82
	Sok. Tr.	Saco	<u></u>						298.82 2.40 16.72 9.181.10
	Sok. II.	Dayton	41.67	167.70	142.70	35	115 46	539.82	9,181.10
	Sok. Tr.	Lyman	139.21	130.39	55.62		110.40	325.22	
	Sok. Tr.	Waterboro			589.77		563.25	1,153.02	1,775.12
	Sok. Tr.	Limerick			18.60			18.60	
	Peq. Tr.	Standish	24.42					11.40	
	Oss. Tr.	Westbrook	261.02					261.02	
135A	Oss. Tr.	Gorham			85.00		1,100.77	1,185.77	3,317.16 36,903.81
135B	Oss. Tr.	Gorham-Standish		56.33	10,432.39	3.29	1,260.31	11,752.32	36,903.81
	Oss. Ir.	Gorham	75.00 86.10	805.33 383.00			50.00	469 10	
	Oss. Tr.	Ellsworth Saco Dayton Hollis Lyman Waterboro Limerick Standish Baldwin Westbrook Gorham Gorham Gorham Standish Limington	1.539.37	333.00				1,539.37	
	Oss. Tr.	Cornish	455.10		2,099.38 1,736.33 36.58 13.37 10.37 764.82		<u> </u>	455.10	
126B 126C	Oss. Tr.	Porter		173.67	2,099.38	3.96	156.22	2,433.23 2,180.36	
1200	Oss. Tr.	Porter	191 22	971 91	36.58	4.44	2.38	1,202.09	0,240.00
	121	Minot	40.21	78.91	13.37		2,164.16	2,296.65	2,357.71
	121	Poland	26.40	69.75	10.37			106.52	3,035.19
106F	121	Poland. Oxford. Oxford.	14.94	17.50	764.82			$797.26 \\ 12.00$	1,983.44 $2,000.00$
	121 126	Webster	24 18	37 45	12.00			61.63	2,000.00
	126	Wales	60.96	753.25	737.83		66.50	1,618.54	13,214.76
	126	Monmouth			30.00			30.00	
	126 126	West Gardiner			124.72			124.72	7 518 16
	126	Jefferson			34.11	i	15.00	15.00	714.66
	127	Pittston							2.20
	$\frac{127}{132}$	Dresden			[675.75	675.75	15.78
	132	Waldoboro							
	134	Winthrop							
	134	Readfield	151.49	48.00	15.22	.35		215.06	4,352.28
	134 137	Mt. Vernon							456.83
	150	Cornville							
	150	Athens			1.23		151.50	152.73	126.01
	150 150	Oxford Oxford Oxford Oxford Webster Wales Monmouth West Gardiner Pittston Jefferson Pittston Dresden Jefferson Waldoboro Winthrop Readfield Mt. Vernon Freedom Cornville Athens Harmony Parkman Orland Orland Orland Orland Ellsworth No. Berwick Berwick Berwick Harrison - Otisfield - Nor 1-2-3 R7 Knox 3rd Class					10.75	10.75	
129A	174	Orland			44.00		821.20	865.20	6.278.00
12011	174	Orland		21.00				21.00	
	174	Ellsworth			22.80			22.80	1,502.49
	214	No. Berwick		218 20	302.00		190 56	1 360 05	7 503 22
	214 157	Medway	529.19	313.30	352.00		50.00	50.00	7,000.22
	226	Chelsea	912.16	254.99	286.31			1,453.46	23,433.01
141A		Harrison - Otisfield -, Nor	way 78.14	4.96	1,942.45	7.01	861.47	2,894.03	21,633.40
		1-2-3 R7							· · · · · · · · · · · · · · · ·
		Knox. 3rd. Class			l .	l	l 		129.00
		Knox, 3rd. Class Expense of Issueing Bo Presque Isle	nds						
	K-1	Presque Isle			131.68			131.68	2,340.00
	l	Totals	31,798.64	¹ 36,863.81	158,644.07	653.36	102,099.13	330,059.01	938,747.27

EXPENDITURES ON STATE HIGHWAYS

to December 31, 1932

	t	LABOR	AND MATE	ITIALS		l			
Base	Culverts	Bridges	Surfacing	Guard Rail	Detours	Total	Grand Total	Federal Aid Credits	la C
				25.65		25.65			
	00 -0					300.74 88.90	300.74 88 90		ļ
			31.93 5,349.79			48.65	400.72	[1
7,742.48	829.55		5,349.79	1,103.06		24,205.98	24,745.80		
1,000.86	245.49		1,379.82	199.43		4,600.72	5.753.74	.	
							18.60		
	1			l		i l	24.42 11.40		
			8,053.62 199,278.37				261.02		I
715.96	1,045.37		8,053.62	452.70		13,584.81	14,770.58	13,934.17	
40,178.37	16,323.82	.78	199,278.37	4,829.90	22.19	297,537.24	309,289.56	111,508.97	
							469.10		I
3.681.50	0.055.54		7 280 30	4,521.20		34,870.46	$\frac{455.10}{37.303.69}$	15,120.41	
3,330.99	1,847.25			i i		10,456.74	12,637.10	8,324.92	۱
									1
627.43 $1.197.40$				35.05		3,456.81 4,663.33	5,753.46		<u>ا</u> ٠٠٠
4,377.60			3,593.11	2,185.66		14.418.16	15.215.42	2,965.64	١
						5,000.00	5.012.00		1
12,524.22	4.273.48	331.20		1,300.45		39.793.94			
				l .			30.00	[I
3,989.61	786.94		2,916.12	304.48		10,401.59			
1,713.46 1,173.35			2,093.65 2,960.26	894.93 795.00		12,773.95 5,641.26	12 808.06 5 656 26		· · ·
			l <i></i>			2.20	2.20	 	I:::
				63.19		1,099.47			
			1.00			1.00 $1.035.74$	1.00 1.035.74		<u>ا</u> ٠٠٠
	1		5.70	l		5.70	5.70	l	I:::
2,805.51			1,851.57	31.60		10,664.23	10,879.29		<u>ا</u>
				· · · · · · · · · · · · · · · · · · ·		100.00 484.03			
			714.87			714.87	714.87		
						1,287.47	1,440.20 1,380.77		<u>ا</u>
			2 337 86	13.50 978.38		1,370.02 2,351.36			ļ
1.920.47	839.54		1,955.42	978.38		11,971.81	12,837.01	12,145.77	1:::
		1				1,989.53	21.00		ļ
	1					1,989.33	6.26		
7,433.29	4,412.65	448.10	8,497.39	1,648.86		29,943.51	31,303.56	.	
17 200 27	0 001 10		8,147.60 7.60	1.563.90		53,514.00			
17,388.37 7,444.97	5.034.67		7.60	1,563.90		34,120.64	37,014.67		
			7.60						Sto
	60.00	680.33	325.53	804 10		1,999.05	1 999 05	 	Ge:
. 	1	000.33	320.33	004.19		1,000.00			w
3,120.97	452.76		428.34	82.32		6,424.39]
	ŧ]	1	1	l		1	I	2

STATE AID ROAD WORK

Including Expenditures from January 1, 1932 to December 31, 1932

The total expenditure on account of State Aid road work for the year beginning January 1, 1932 and ending December 31, 1932 amounted to \$3,452,946.98. Of this total expenditure the sum of \$2,549,109.84 was paid from State appropriations and \$903,837.14 was paid by cities, towns and counties.

Of this total cost \$14,273.12 was paid for engineering and \$3,438,673.86 was paid for labor and material. Of the cost of engineering shown above \$11,523.02 was paid to local engineering staffs in cities for preparation of plans and inspection. The State paid from the General State Aid Supervision account the amount of \$71,928.92.

The cost of new construction work is divided as follows: 1932 gravel \$2,264,064.68, 1930 and 1931 base completed in 1932 \$66,089.81, unfinished (grading and base) \$138,958.75, gravel reconstruction \$473,224.26, concrete construction \$28,931.76, concrete reconstruction \$29,680.63, widening previously built concrete road \$4,649.45, granite block construction \$58,124.45, bituminous macadam construction \$62,888.33, bituminous macadam reconstruction \$20,233.95, warrenite construction \$94,832.96, warrenite reconstruction \$11,541.83, retread construction \$3,264.28, retread reconstruction \$3,241.53, bituminous surface treatment \$132,388.65, grading only \$6,865.17, reconstruction unfinished (grading and base) \$7,722.30, bridge and culverts \$18, 107.59, engineering \$2,000.99, unclassified miscellaneous work \$26,135.61. The above work totals \$3,452,946.98.

Of the total amount paid from State funds \$2,445,514.03 was paid from 1932 apportionments, which includes \$393.95 to take care of overdrafts in Sherman, No. 10 So. Div. and Stacyville; \$69,751.98 was paid from unexpended balances of State Aid apportionments brought over from previous years; \$16,261.25 was paid from Special Legislative appropriations; \$13,488.84 was paid from Highway Loan funds; \$421.80 from Bridge Loan; \$618.53 from miscellaneous credits and \$3,053.41 from town money on deposit with the State. The above construction and miscellaneous work do not include transfers to other appropriations, reimbursements to towns for work re-

ported in previous years, transfer (overdrawn town account 1931) and overpayment to towns in 1932, a total of \$72,285.44. Of this amount \$65,506.23 was paid from 1932 apportionments, \$6,779.21 from unexpended balances carried forward from 1931.

Transfers made from State Aid fund to General Highway Fund amounted to \$13,468.36, transfer to Highway Loan \$8,163.49, transfer to Bridge Loan \$918.75; reimbursement to towns for work done in previous years amounted to \$48,212.85; transfer (overdrawn 1931 town account) \$225.76; lapsed balances \$1,294.39; and overpayment to towns in 1932 \$1.84. The above totals added to the expenditure on State Aid roads make a total expenditure on State Aid of \$2,621,395.-28. Adding to above total the general supervision expenditure of \$71,928.92, and transfer of \$21,000.00 for compensation insurance makes a grand total of \$2,714,324.20.

Applications for State Aid apportionments were received from 517 towns including cities and townships. Of this number apportionments for 3 towns have been carried forward to 1933.

134 towns increased their appropriations in 1932 and applied for State Aid under the provisions of Section 22, Chapter 28 of the Revised Statutes of 1930 (Five Times Provision). Of this number 118 had received additional State Aid under the Five Times provision in previous years and 16 towns made appropriation under this provision for the first time.

254 towns made appropriations and applied for State Aid under the provisions of Sections 26 to 34 inclusive of Chapter 28, Revised Statutes of 1930 (Three Town Act). Included in above are 12 towns raising money under Section 32 of this chapter and 4 towns raising money under Special Act of the Legislature.

The total appropriations made by the towns for State Aid purposes amounted to \$1,126,154.01. Appropriations were scaled $12\frac{1}{2}\%$ so that all the towns were required to use to match the State's apportionment was \$985,384.75. To this was added \$1.00 appropriated by town of Whiting to cover the 1931 over expenditure, making the total \$985,385.75.

The total State apportionments amounted to \$2,972,010.47. Apportionments scaled $12\frac{1}{2}\%$ amounted to \$2,600,509.14.

Special apportionment to town of Whiting of \$225.76 makes the total \$2,600,734.90.

The fund available for State Aid road apportionment in 1932 was \$2,700,000.00 as provided in Chapter 251, P. L. 1931. This fund being insufficient to match town appropriations, a scaledown of $12\frac{1}{2}\%$ was made which resulted in an apportionment of \$2,600,734.90, the balance being set up and used for engineering, surveying, supervision, inspection, and for compensation insurance.

400 towns built 302.65 miles of gravel road at an average cost of \$1.42 per linear foot or \$7480.80 per mile.

In 62 towns 35.57 miles of gravel road that was graded and based in 1930 and 1931 was surfaced and reported completed in 1932 at a cost of \$1,858.02 per mile.

In 53 towns a part or whole of the fund was expended in grading and base, same to be surfaced and reported complete in 1933. 19.85 miles was reported incomplete and the average cost of this work amounted to \$7004.44 per mile.

In 129 towns a part or whole of the fund was expended in reconstructing previously accepted State Aid construction. 65.62 miles was rebuilt at an average cost of \$7211.58 per mile.

In 2 towns reinforced concrete pavement was constructed, a total of 0.49 miles, 10,403 sq yds., cost \$2.78 per sq. yd.

In 2 towns reinforced concrete pavement replaced old State Aid construction and 0.61 miles was rebuilt, 7519 sq. yds., cost \$3.95 per sq. yd.

In 1 town a part of fund was expended in constructing granite block pavement on a concrete base. Mileage amounted to 0.75 miles, 17,595 sq. yds., cost \$3.30 per sq. yd.

In 3 towns bituminous macadam pavement was constructed, mileage 1.64 miles, 30,956 sq. yds., cost \$2.03 per sq. yd.

In 2 towns 1.08 miles of old State Aid was reconstructed with bituminous macadam, 13,500 sq. yds., cost \$1.50 per sq. yd.

In 1 town part of the fund was expended in constructing warrenite pavement. 1.06 miles was built, 24,657 sq. yds., cost \$3.85 per sq. yd.

In 1 town fund was expended in reconstruction of 0.19 miles of old State Aid, 5347 sq. yds. of warrenite pavement at a cost of \$2.16 per sq. yd. was built.

In 1 town 0.28 miles of retread pavement was built, 3333 sq. yds., cost \$0.98 per sq. yd.

In 1 town 0.28 miles of retread pavement was built replacing old State Aid construction, 3333 sq. yds., cost \$0.97 per sq. yd.

4 towns spent their funds in preparing grade, 1.53 miles cost \$4,486.32 per mile.

6 towns spent a whole or part of their funds in reconstructing old State Aid 1.18 miles of grading and base was built at a cost of \$6,544.32 per mile.

In complying with Chapter 271, P. L. 1931, bituminous surface treatment was applied in 66 towns. 164.33 miles was given surface treatment at a cost of \$805.62 per mile.

MILEAGE SUMMARY FOR 1932

MIDDIGE SCHMINT TOX 1702	
Gravel road entirely built in 1932	iles
$1932 \dots 35.57$	"
Total reported gravel mileage for 1932	"
Concrete pavement 0.49	"
Granite Block pavement on concrete base 0.75	"
	"
Warrenite pavement	"
Bituminous	"
Total added mileage for 1932	"
Gravel reconstruction	"
Concrete reconstruction	"
Bituminous reconstruction	"
Warrenite reconstruction	٤.
Retread reconstruction	"
•	
Total constructed in leage in 1932410.22	"
Graver road graded and based (not surfaced) 19.85	"
Gravel road graded and based, reconstruction (not surfaced). 1.18	"
Graded only 1.53	"
MILEAGE BUILT ON STATE HIGHWAYS	

Gravel construction	6.75 r	$_{ m niles}$
Gravel reconstruction	4.82	"
Bituminous Macadam reconstruction	0.34	"

Retread reconstruction	0.28	٤.
Reinforced concrete reconstruction		"
Reinforced concrete		"
Warrenite reconstruction	0.19	"
Total	12.86	"
Apportionment of State Aid as follows:-		
Apportionments Sec. 21, Chap. 28, R. S. 1930	\$578,73	54.02
Additional apportionments Sec. 22, Chap. 28, R. S. 1930.	510,87	
Apportionments Secs. 26-34, Chap. 28, R. S. 1930	1,882,37	
	2,972,0	10.47
Pro rata scale-down of $12\frac{1}{2}\%$		01.33
	2,600,50	
Special apportionment (Town of Whiting)		25.76
	2,600,73	34.90
$ \begin{tabular}{lllllllllllllllllllllllllllllllllll$	94,06	37.51
Total amount available from apportionments	2,694.80)2.41
1932 Compelsation Insurance	21,00	
1932 General Supervision Fund	68,38	30.31
Town money paid in	3,05	53. 41
Transferred from other funds	30,17	71.89
Miscellaneous credits		18.53
Totals.	\$2,818,02	26.55
JOINT FUND		
1932 Apportionment	R2.600.73	84.90
Balance State Funds		
	\$2,693,67	79.09
1932 Town appropriations \$985,384.75	, ,	
Previous appropriations	995,58	6.57
	\$3,689,26	66.66

STATEMENT OF FUNDS AVAILABLE FROM STATE AID APPORTIONMENTS

Expenditures Made and Balances for 1932

Year	Funds Available 1932	Balances Lapsed	Expen- ditures 1932	Balances Dec. 31, 1932
1927 Unexpended Balance	\$ 5.40 480.76 2,446.18 14,878.23 74,671.62	38.58 1,250.41	442.18 145.77 7,575.20 *271.02	1,050.00 7,303.03
1931 General Supervision			66,611.65 1,123.32 462.00	
1931 Unexpended Working Bal 1931 Compensation Insurance	\$94,067.51	\$1,294.39	\$76,631.14	\$16,141.98
Overdrawn	\$9,658.03 226.76			
1932 Compensation Transfer 1932 Transfer to take care of overdraft	\$84,182.72 9,658.03 226.76	Ì		-
1932 Balance for expenditure	21,000.00 3,053.41 16,261.25 13,488.84 421.80		3,053.41	
Totals	\$2,749,646.24	\$1,294.39	\$2,642,495.23	\$105,856.62
1932 General Supervision	68,380.31		70,534.58	2,154.27
	\$2,818,026.55	\$1,294.39	\$2,713,029.81	\$103,702.35
Overdrawn Town Accounts Overdrawn Supervision Account				393.95 2,154.27
Unexpended Working Balance			<u></u>	\$106,250.57

^{*}Reduction of 1931 apportionment to Rangeley Plt., \$271.02, was expended for General Supervision in addition to \$70,534.58.

STATEMENT OF EXPENDITURES

1932 State Aid

Engineering and inspection paid by cities	\$11,523.02
Engineering and inspection paid by State	2,750.10
Labor and material	3,438,673.86
Cost charged to work	3,452,946.98
Paid by towns \$903,837.14	
Paid by State 2,549,109.84	
	3,452,946.98
General engineering and supervision	71,928.92
Reimbursements to towns	158,312.93

Transfer (overdrawn 1931 account) Transfers to Highway Loan Transfers to General Highway Fur Transfers to Bridge Loan Balances lapsed Overpayment to towns Compensation Insurance	12,611.92 ad 20,157.74 10,566.65 1,294.39 1.84 21,000.00 3,749,048.13
Paid by State Total expenditures	\$3,749,048.13
REIMBUI	RSEMENTS
Auburn	\$7,019.04
Livermore	
Livermore Falls	1,408.23
Castle Hill	
Macwahoe	234.45
Sherman	1 • 1,247.11
Brunswick	
Pownal	137.09
Standish	1
Westbrook1930	
Windham	1 1,044.72
Dallas	1
Rangeley	
Aurora'	119.72
Franklin	0 2,902.90
Gouldsboro	1 9,545.19
Lamoine	1 385.35
Southwest Harbor103	1 203.38
Belgrade	1 538.80
Benton	1 612.95
Pittston	1 525.85
Waterville	0 12,589.19
Winthrop	1
Camden	0 6,413.75
Friendship	1 413.98
Hope	
Owls Head193	
Warren1933	•
Washington	1 299.27
Boothbay Harbor1933	1,090.11
Edgecomb	·
Southport	1
Waldoboro193	1

Dixfield	.1926–1929	5,622.76
Hebron	.1931	641.82
Hiram	.1931	549.91
Newry	.1931	215.92
Rumford	.1931	1,475.33
Carroll	.1931	826.86
Dexter	.1931	4,693.97
Edinburg	.1931	205.64
Mattawamkeag	.1931	122.59
	.1927-1930	9,590.63
Orrington	.1931	574.47
Guilford	.1931	884.39
	.1930	322.66
C,	.1930–1931	10,395.21
Phippsburg		2,251.09
	.1931	791.93
	.1931	36.53
	.1931	1,293.17
	.1930	5,078.59
	.1931	791.26
	.1931	369.77
	.1931	9,332.71
	.1931	150.91
	.1931	2,409.79
rarsonsheid	.1931	2,409.79
		\$158,312.93
		4100 ,01 1 .00
MD ANGEDDO MO	~~~~~	_
TRANSFERS TO C	GENERAL HIGHWAY FUN	D
Harrison		.\$10.473.35
		,
		\$20,157.74
TD ANGEED O	TO HIGHWAY LOAN	
IRANSFERS	TO HIGHWAY LOAN	
Presque Isle		. 9,506.47
•		,
		12,611.92
mp Assessed	a ma pripar tati	•
TRANSFER	S TO BRIDGE LOAN	
Stow		. 1,181.25
	· · · · · · · · · · · · · · · · · · ·	. 1,002.10
Improdug		4 692 70
		. 4,692.70
		. 4,692.70

SUMMARY OF EXPENDITURES ON STATE AID ROADS

January 1, 1932, to December 31, 1932

				,,								
No. of Towns	Type of Road	Square Yards	Cost per Square Yard	Linear Feet	Cost per Linear Foot	Miles	Cost per Mile	Cost of Engineer- ing	Cost of Inspec- tion	Cost of Labor and Material	Total Cost	٥
62 53 129 2 1 1 3 2 1 1 1 1 1 66	Gravel 1930–31 Base, surfaced 1932 Grading and Base Reconstruction (Gravel). Concrete Concrete e. Concrete Meconstruction Concrete, widening, adds no mileage. Granite Block Bituminous Macadam Bituminous Macadam Reconstruction Warrenite Warrenite Warrenite Reconstruction Retread. Retread Reconstruction Grading only Grading and Base, reconstruction Bridge and Culvert cost. Engineering. Miscellaneous	10, 403 7, 519 17, 595 30, 956 13, 500 24, 657 5, 347 3, 333 3, 333	2.781 3.947 3.303 2.031 1.498 3.846 2.158 0.979 0.972	8,065.00 6,215.00			1,858.02 7,000.44 7,211.58 59,044.40 8,656.77 77,499.26 38,346.54 18,735.14 89,465.05 60,746.47 11,658.11 805.62 4,486.32 6,544.32	1,067.76 714.10 4,095.55 314.99 2,921.51	78.39 230.63 5.28 351.46 20.00 58.65 38.45	472,993,63 27,858,72 28,615.07 4,649,45 54,008.90 62,514,69 20,233,95 91,873.00 11,541.83 3,264.28 3,241.53 132,340.26 6,831.16 7,722.30 18,107.59 2,000.99 26,135.61	66, 089, 81 138, 958, 75 473, 224, 26 28, 931, 76 29, 680, 63 4, 649, 45 58, 124, 45 62, 888, 33 200, 233, 29 94, 832, 96 111, 541, 83 3, 264, 28 3, 241, 53 132, 388, 65 6, 865, 17 7, 722, 30 18, 107, 59	SIALE HIGH WALL CO.
62 To 19: 2 To 1 To 3 To 1 To 1 To 1 To 1 To 1932 To 1932 Gr 1932 Bi 1932 Bi 1932 Re Total oc Bitumin Grading Reconst	1932 added gravel mileage. 338.22 miles of gravel						ing and Sup- to towns	\$3,4 ervision ecount)	152,946.98		1,294.39 20,157.74 1.84	Otor

1932 STATE AID COUNTY TABLE, SHOWING MILES CONSTRUCTED AND TOTAL COSTS

County	Miles Gravel	Miles '30 & '31 Base Surface 1932	Miles Bit. Mac.	Miles Concrete	Miles Gr. Blk.	Miles Warren- ite	Miles Re- tread	Total Miles Con- structed	Miles Grading and Base	Miles Recon- structed	Miles Surface Treated	Total Cost	Paid by Town	Paid by State
Androscoggin Aroostook	5.44 55.56	2.43 1.58						9.06 57.14	0.39 0.17 **0.64	11.14 ***0.34	6.68 11.92	\$124,267.15 510,716.04		
Cmberland Franklin	15.24 9.54				0.75			19.45 9.54	1.61 0.32	*0.09 5.33 4.62 *0.76	24.94 1.17	359,950.14 116,608.58	133,641.72 26,173.37	226,308.42 90,435.21
Hancock	27.74	2.33					0.28	30.35	0.60		28.51	323,708.69	78,480.42	245,228.27
Kennebec	19.16	5.86					28	25.02	5.36	1.42	12.79	235,799.58	72,708.52	163,091.06
Knox	10.34	0.69						11.03	0.77	***0.46 0.85		106,059.96	20,887.54	85,172.42
Lincoln Oxford	9.36 11.83			0.02				$12.17 \\ 12.82$	2.17 0.63 **0.47	*0.10 2.07 8.48	$\begin{array}{c} 22.10 \\ 21.56 \end{array}$	161,988.78 183,638.83	41,378.85 44,631.02	120,609.93 139,007.81
Penobscot	42.12	1.54						44.18	1.85		3.68	348,022.16	83,541.09	264,481.07
Piscataquis	8.72	0.99						9.71	0.53	*0.08 1.51	6.89	93,246.97	21,325.91	71,921.06
Sagadahoc	2.55	2.59	0.40					5.54	0.82 **0.42	*0.09 2.68 *0.06	3.09	75,849.68	14,154.63	61,695.05
Somerset Waldo	21.54 17.98	$1.95 \\ 2.44$						23.49 20.42	1.52	$\frac{3.40}{0.96}$	10.00 1.20	213,117.94 127,985.05	50,888.58 28,316.99	162,229.36 99,668.06
Washington York	28.99 16.54	6.36 0.63	***0.74			***0.19			1.43 1.68	***0.19 4.35 2.79 ***0.89	10.00	275,301.69 196,685.74	54,940.10 63,120.95	220,361.59 133,564.79
Totals	302.65	35.57	***1.08 1.64			***0.19 1.06		342.44	**1.53 19.85	*1.18 67.78		\$3,452,946.98		

^{*}Graded and based, not surfaced
**Graded only
***Reconstruction; mileage in Reconstruction Cost

THIRD CLASS HIGHWAYS January 1, 1932 to December 31, 1932

Apportionments from the third class highway fund for 1932 were made to 442 towns, and apportionment was made to one town (Skowhegan) from the General Highway fund, this apportionment to be transferred from 1933 third class funds, 1931 balances were carried forward in 24 towns not entitled to apportionment in 1931. The total amount available for third class highways on April 15, 1932, when the apportionment was made ,was \$700,000.00. From this amount \$2,326.62 was deducted to cover an apportionment made to the city of Saco in 1931 to be taken from 1932 third class funds which left the net amount available \$697,673.38. The rate of apportionment was \$48.50 per mile of third class roads.

Unexpended balances from 1931, amounting to \$17,161.71, were carried forward to 1932; \$11,109.40 transferred from Special Resolve appropriations; \$9,415.04 unexpended general supervision balance; miscellaneous credits of \$8.25 from town of Hartford, \$300.00 from town of Phippsburg, \$66.77 from town of Brooks, \$184.80 from town of Searsmont; \$3,945.47 a 1932 apportionment to the town of Skowhegan to be taken from 1933 third class fund. The total amount available for third class expenditure was \$739,864.82; of this amount, \$401.38 of the 1930 unexpended apportioned balances was lapsed to the General Highway Fund.

The work done in 1932 is briefly as follows:—406 towns built gravel surfaced roads; 1 town (Portland) built a bituminous macadam road; 16 towns expended part of fund and 15 towns expended all of fund in uncompleted work; 6 towns expended part of fund and 8 towns expended all of fund in rebuilding gravel; 14 towns expended funds in anticipation of future third class apportionments and will be reimbursed by the State as the third class funds become available.

The total expenditure on account of third class highways was \$738,426.21. Of this total expenditure, \$673,296.56 was paid from third class highway apportionments; \$559.82 was paid from miscellaneous refunds; \$11,109.40 was paid from special resolves and \$53,460.43 was paid by cities and towns. In addition to the above \$11,921.76 was paid by the State for super-

vision and \$4000.00 was paid by the State for Compensation Insurance; Also, in addition to the above, the town of Greenbush was overpaid \$103.11 which amount was returned and credited in 1933.

Reimbursements were made to 2 towns reported in 1928; 4 towns reported in 1929; 3 towns reported in 1930; 5 towns reported in 1931; total amount of reimbursements, \$22,748.78.

A total of 119.06 miles was reported in 1932, of which 118.87 miles were constructed with gravel surface and 0.19 mile of bituminous macadam. In addition to the above mileage, 2.93 miles were reported as Rebuilt Gravel and 7.18 miles were reported as Uncompleted Work.

STATEMENT OF THIRD CLASS HIGHWAY FUND From January 1, 1932 to December 31, 1932

	Funds Available	Lapsed to General Highway Fund	Expendi- tures	Balances
1931 Unexpended Balance. 1931 General Supervision Balance. 1932 General Supervision Apportionment 1932 Workmen's Compensation Apport. 1932 Construction Apportionment. 1932 Transferred from Spec. Res. 1932 Town Money Paid to State. 1932 Miscellaneous Refunds. 1932 Apportionment to Skowhegan from General Highway Fund.	2,864.60 4,000.00 690,808.78 11,109.40 551.57 8.25		9,415.04 2,506.72 4,000.00 683,747.13 11,109.40 551.57	357.88 7,061.65
Cost of Supervision and Compensation I: State Expenditure on Third Class Roads Transfers and Reimbursements Paid by State 1932 Construction	nsurance		26,861.16 684,965.78	
Paid by Towns 1932 Construction Total Cost of 1932 Construction Over Payment to town of Greenbush			\$738,426.21	*103.11 \$11,611.63

^{*}Over payment to Greenbush returned January, 1933.

COUNTY TABLE—1932 THIRD CLASS HIGHWAYS

	Gravel	Bit. Mac.	Total Miles Con- structed	*Rebuilt	*Uncom- pleted Work	Total Cost	Paid by Town	Paid by State	ST.
Androscoggin Aroostook Cumberland Franklin Hancock Kennebee Knox Lincoln Oxford Penobscot Piscataquis Sagadahoc Somerset Waldo Washington York	7.56 5.61 5.86 8.65 3.63 3.53 10.20 12.87 4.19 9.98 11.05	0.19	3.42 10.15 7.75 5.61 5.86 8.65 3.63 3.53 10.20 12.87 4.19 9.98 11.05 6.19 12.92	.24 .68 .30 .90 .10 .55	.88 .23 2.58 .07 .25 .71 .32 .68 .28 .11	\$35,956.67 58,653.19 70,164.20 36,972.56 34,449.65 54,875.12 23,511.26 24,069.96 72,256.55 69,450.51 31,171.03 15,783.26 56,082.59 48,857.36 31,042.98 75,232.43	9,802.95 1,257.70 5,427.89 3,226.31 1,116.33 1,440.97 1,162.82 4,618.43 3,065.76 214.94 6,286.89 1,427.31 1,693.58	55, 122, 66 60, 361, 25 35, 714, 86 29, 021, 76 51, 648, 81 22, 394, 93 22, 628, 99 71, 093, 73 **64, 728, 97 28, 105, 27 15, 568, 32 49, 795, 70 47, 430, 05 29, 349, 40	ATE HIGHWAY COMMISSI
Totals General Engineering and Inspection Costs *Columns not included in total miles constructed			•			\$738,529.32 	- ,	\$684,965.78 103.11 \$685,068.89	ION

HIGHWAY

SUMMARY OF EXPENDITURES ON THIRD CLASS HIGHWAYS

January 1, 1932 to December 31, 1932

No. of Towns	Type of Road	Length Miles	Cost of Super- vision	Cost of Labor and Material	Total Cost	Paid by Towns	Paid by State Third Class	Paid by State Special Resolve	Total State Aid Paid	Cost Per Mile	
1 1	Gravel Bituminous Macadam Repairs Rebuilt Gravel. Uncompleted Work.	0.19	12.00	$8,078.94 \\ 81.70$	8,078.94	$2,109.56 \\ 1.68$	5,969.38 80.02 $15.404.46$	\$ 11,109.40	5,969.38 80.02 15,404.46	\$ 5,713.10 42,520.74	
453	Totals (1932 Work)	119.06	760.25	737,769.07	738,529.32	53,460.43	673,856.38	11,109.40	684,965.78		
14 2											
	Total State Expenditures for 1932 Work										
	Total State Expenditures			· · · · · · · · · · · · · · · · · · ·	<u></u> <u></u> .				\$ 727,851.81		

6 Laid Overs to 1933 1 Reported Mileage Previously

476

5 towns expended 1931 Balance only 1 town reported construction and part of fund transferred (Knox) 6 towns reported construction and reconstruction 16 towns reported construction and uncompleted work 6 towns reported construction and were reimbursed

442

Towns received apportionment in 1932. Rate of apportionment \$48.50 per mile of Third Class Roads.

SPECIAL RESOLVES

Including Expenditures, Jan. 1, 1932 to Dec. 31, 1932. Available Funds

Chapter 104 P. L. 1931 provided \$150,000 for expenditure to aid 180 towns in the construction and repairs of roads and bridges.

Chapter 109 P. L. 1931 provided \$7,500.00 to be expended in the construction of a road from Greenville to Rockwood, an additional amount of \$2000.00 was transferred from the General Highway fund plus \$99.96 credit received from cancelled checks which increased said fund to \$9,599.96.

Chapter 112 P. L. 1931 provided \$5,000.00 for expenditure on the road between Eustis, Maine and Woburn, Canada, which was used for patrol work and graveling.

Chapter 125 P. L. 1931 provided \$12,000.00 to be expended in the construction of the highway leading from Small Point Turn where it intersects Route No. 216 at Ashdale, over Route No. 216 as far as Bartlett's Corner, in the town of Phippsburg.

Chapter 142 P. L. 1931 provided \$5,000.00 to be expended in the improvement of a road either over or around Haystack Mountain in the town of Castle Hill.

The unexpended balances brought forward from 1930 in addition to above amounts made a fund of \$201,519.40. Of this amount, the sum of \$363.88 was lapsed to General Highway Fund leaving the amount of \$201,155.52 available for expenditure in 1932.

Work Done In 1932

The resolves under Chapter 104 P. L. 1931 and balances under Chapter 112 P. L. 1927, Chapter 148 P. L. 1929, Chapter 104 P. L. 1931 were expended as follows:

In 19 towns fund was transferred to state aid account, in 10 towns fund was transferred to third class account, in 1 town fund was transferred to state highway account, in 2 towns fund was transferred to bridge loan fund, 25 towns built on state aid highway, 8 towns built on third class highway, 53 towns built on special resolve highway, 6 towns reconstructed state aid highway, 4 towns only graded and based work on special aid highway, 4 towns only graded and based work on special

resolve highway, 21 towns expended fund in repairs on special resolve highway, 1 town expended fund in repairs on third class highway, 1 town expended fund in repairs on state aid highway, 1 town expended fund in construction of concrete culvert, 1 town expended fund in repairing bridge, 1 town expended fund on third class highway in 1931, 8 towns expended fund on state aid highways in 1931 and 13 towns expended fund on special resolve highways in 1931.

The fund appropriated for the Greenville-Rockwood road was expended in completing the clearing of the right of way and constructing a narrow road as far as funds would permit.

The Phippsburg resolve was expended in construction of this state aid highway under the regular state aid specifications.

The Orient International Bridge resolve balance was not expended.

The Sourdnahunk-Togue Pond road resolve balance was not expended.

The Castle Hill resolve balance was partly expended in making a new survey but no construction work was done.

Old balances from Chapter 120 P. L. 1931 amounting to \$4.78, Chapter 152, P. L. 1929 amounting to \$136.63, Chapter 148 P. L. 1929 amounting to \$74.48 and Chapter 104 P. L. 1931 amounting to \$147.99 were lapsed to the General Highway Fund.

The total State expenditure from special resolve appropriations amounted to \$180,857.94. \$2,000.00 appropriated by towns was also expended by State. The towns in addition expended the sum of \$8,427.65. A balance of \$18,297.58 is available for expenditure in 1933.

In addition to constructing 1 concrete culvert and other miscellaneous work, 20.5 miles of gravel road was constructed, 1.27 miles were reconstructed, 2.10 miles were graded and based and 18.42 miles were repaired.

TABULAR STATEMENT OF EXPENDITURES UNDER SPECIAL LEGISLATIVE RESOLVES Expenditures from January 1, 1932 to December 31, 1932

	Cost of Super- vision	Cost of Labor and Material	Total Cost	Paid by Towns	Paid by State 1932 Resolves	Paid by State Town Funds	Paid by State Chap. 112 Res. 1927	Paid by State Chap. 148 Res. 1929	Paid by State Chap. 112 Res. 1931	Paid by State Chap. 104 Res. 1931	Paid by State Chap. 142 Res. 1931	Receipts	Total Paid By State
Road Construction Road Reconstruction Road Repairs Road Based, Not Surfaced. Bridge and Culvert Work Surfacing. Mileage in S. A. & T. C. Expended in 1931 Uncompleted Work Miscellaneous.	\$578.13 25.74 77.24 49.89 7.02 48 1.98 45.77	6,666.88 17,752.10 7,533.08 1,294.50 1,241.99 3,955.64 1,009.88	\$80,577.14 6,692.62 17,829.34 7,582.97 1,294.50 1,241.99 3,962.66 1,010.36 446.22 213.14	149.54 601.58 757.97 144.50 50.90 9.88	6,500.00 16,760.86 6,525.00 1,150.00 1,241.12 4,799.98 15,430.21 446.22	1,000.00		26.63		43.08 . 440.27 			6,543.08 17,227.76 6,525.00 1,150.00 1,241.99 4,817.20 16,430.69 446.22
Supervision on Transfers and laid overs	89.66		89.66		27.57			14.75		47.34			89.66
Sub-totals	875.91 71.49 21.27		9,136.19		9,136.19						l	l	9.136.19
Eustis-WoburnCastle Hill	$60.24 \\ 199.42$		$2,329.15 \\ 214.56$		1,478.07				851.08		214.56		2,329.15 214.56
Totals	\$1,228.33	\$143,341.06	\$144,569.39	\$8,427.65	143,468.82	\$2,000.00	\$62.32	\$399.29	\$851.08	\$5,607.03	\$214.56	\$108.24	\$152,711.34
Special Resolves transferred to Special Resolves transferred to Special Resolves transferred to Special Resolves transferred to	Third Clas State High	ss		• • • • • • • • • • • • • • • • • • •	781.50					1,000.00			11,109.40 781.50
Totals					\$170,381.67	\$2,000.00	\$62.32	\$624.39	\$851.08	\$8,615.68	\$214.56	\$108.24	\$182,857.94 2,000.00
Total paid from state funds	<u> </u>				<u> </u>				<u></u>		l	l	\$180,857.94

STATEMENT OF SPECIAL LEGISLATIVE APPROPRIATIONS

Expenditures from January 1, 1932 to December 31, 1932 and Balances on December 31, 1932

	Appropri- ations	Lapsed to General Highway Fund	Expendi- tures	Balance
Chapter 133, Resolves 1923 Orient International Bridge Balance. Chapter 112, Resolves 1927 Little Deer Isle, Balance. Chapter 112, Resolves 1931 Eustis-Woburn, Balance. Chapter 152, Resolves 1929 Sourdnahunk-Togue Pond, Balance. Chapter 120, Resolves 1931 Sourdnahunk-Togue Pond, Balance. Chapter 142, Resolves 1931 Castle Hill, Balance. Chapter 148, Resolves 1920 Road Resolves Balance. Chapter 104, Resolves 1931 Road Resolves Balance.	73.01 851.08 136.63 13.12 4,812.00 2,316.26	4.78	62.32	8.34
Total Balances brought forward from 1931 Chapter 104, Resolves (1931) 1932-1933	17,806.20 150,000.00 1,000.00 1,000.00	363.88	10,368.03 147,818.52 1,000.00 1,000.00	7,074.29 2,181.48
Chapter 109, Resolves 1931 Greenville-Rockwood Road. Chapter 112, Resolves 1931 Eustis-Woburn. Chapter 125, Resolves 1931 Phippsburg. Chapter 142, Resolves 1931 Castle Hill	l 5.000.00l		9,136.19 1,473.07 11,948.89	$\begin{array}{r} 463.77 \\ 3,526.93 \\ 51.11 \\ 5,000.00 \end{array}$
Receipts to Chapter 112 (1931) Eustis-Woburn			$5.00 \\ 108.24$	
Totals Paid by towns of Easton and Kennebunkport Credit to Phippsburg Resolve. Miscellaneous Resolves paid from Highway Fund Miscellaneous Resolves paid from Old Balances Resolves Transferred to State Aid Account Resolves Transferred to Third Class Account Resolves Transferred to State Highway Account Resolves Transferred to State Highway Account Resolves Transferred to State Highway Account Resolves Transferred to Bridge Loan Fund			\$182,857.94 2,000.000 108.24 9,136.19 10,368.03 14,027.50 10,109.40 781.50 1,994.45	\$ 18,297.58
Sub Totals to Deduct from Total Expenditure Paid by State on 1931 Road Resolves Paid by Town on 1931 Road Resolves			134,332.63 10,427.65	,
Total Cost 1931 Road Resolves	<u></u>		\$144,760.28	

SPECIAL RESOLVES

	Gravel	Construction	Gravel F	leconstruction	Gradin	g & Base	R	epairs	Cost of all		Paid by	Paid by
	Miles	Cost	Miles	Cost	Miles	Cost	Miles	Cost	Other Work	Total Cost	Town	State
Androscoggin	0.94	\$6 478 46			0.23	1 016 35		1 003 25	553,37	9,051.43	446.04	8,605.39
Aroostook	2.51	10.676.76	l			1	2.16	1.706.19	3.859.06	16,242.01	408.45	15,833.56
Franklin	0.38	2,182.04	0.80	4,678.84					5,071.14		137.61 784.97	11,794.41
Kennebec	. 1.05	3,532.79	0.04	500.94			1.60	839.42		4,873.15	755.61	4,117.54
LincolnOxford	0.34	1,514.89	l		0.04	300.00	0.68	3,975.38	1,507.79	7,298.06	790.27	6,507.79
Penobscot	1.70	7,182,15	l		0.50	1.500.00	2.09	1,052.24	2,400.00 1,508.36	12,134.39	363.40	11,770.99
Sagadahoc	0.81	12, 168, 56			0.17	1.419.18	4.29	1.875.30		15,927.61	30.61	15,897.00
Waldo Washington	$\frac{1.71}{0.38}$	7,179.45 1,512.22	l i	1,512.84			0.77	[783.07]	1,000.00	8,962.52		
York	1.70	10,489.50			0.94	2,609.53		507.08	86.76	13,692.87		10,963.89
Totals	20.50	\$101,896.17	1.27	\$ 6,692.62	2.10	\$7,582.97	18.42	\$17,829.34	\$27,137.89	\$161,138.99	\$8,427.65	\$152,711.34

1932 REPORT

BRIDGE CONSTRUCTION

During 1932 eighty-seven bridges were placed under construction. Although this number is practically the same as for the previous year, in general the structures were smaller, and the expenditures for 1932 were about twenty-five per cent less than for the previous year.

The State's portion of the cost of construction was paid from the bond issue authorized in 1929. Bonds having a value of one million five hundred thousand dollars were issued in 1932, leaving one million dollars available for future work.

The following work was undertaken in 1932:

Town and County	Contractor	Est. Cost	Description
Albion Kennebec	Force Account	\$3,400	Meadow Brook Bridge; concrete slab span, clear span length 14 ft. along centerline of road, 45° skew; concrete abutments; 20 ft. roadway, new location.
AmityAroostook	W. H. Hinman, Inc	\$ 3,400	Greenleaf Brook No. 2 Bridge; concrete slab span, clear span length 16 ft, along centerline of road, 20° skew; concrete abut- ments; 22 ft. roadway; new location.
AnsonSomerset	Hector J. Cyr Co., Inc Substructure and floor, Lackawanna Steel Con- struction Corporation, Steel superstructure.		North Anson Bridge; one steel thru truss span, 147 ft. c. to c. of bearings; concrete abutments; concrete floor slab; one concrete T-beam span, clear span length 50 ft.; existing stone abutments jacketed and capped with concrete, 4 new wings added; causeway 178 ft. in length between the bridges widened and paved with concrete; both spans have 24 ft. roadway, concrete surface; 5 ft. sidewalk.
AthensSomerset	Green & Wilson		Gilman Bridge; concrete T- beam span, clear span length 35 ft. along centerline of road, 30° skew; concrete abutments; 24 ft. roadway; new location.
BelfastWaldo	James Frederick & Co		White Bridge; concrete T- beam span, clear span length 45 ft. along centerline of road, 25° skew; concrete abutments; 24 ft. roadway, concrete sur- face; new location.
Bradley Penobscot	Ralph Giovannucci		Nichols Stream Bridge; two concrete T-beam spans, clear span length 50 ft. each; con- crete pier, concrete abutments; 20 ft. roadway; new location.

Town and County	Contractor	Est. Cost	Description
Brooks	Force Account	\$4,000	Lamphier Bridge; concrete slab span, clear span length 12 ft.; concrete abutments on concrete floor slab; 20 ft. roadway.
Bucksport	Hector J. Cyr Co., Inc	\$ 6,600	Main Street Bridge; concrete T-beam span, clear span length 40 ft.; concrete abutments; 32 ft. roadway, concrete surface; two 5 ft. sidewalks.
Burnham	Cyr Brothers Co	\$ 6,500	Johnson Brook Bridge; con- crete slab span, clear span length 19 ft. 6 in. along center- line of road, 35° skew; concrete abutments; 24 ft. roadway, concrete surface; new location.
ByronOxford	James H. Kerr	\$ 5,800	First Mill Brook Bridge; concrete T-beam span, clear span length 25 ft.; concrete abutments; 20 ft. roadway.
Calais	George W. Crane	\$ 9,800	Maguerrewock Bridge; concrete slab span, clear span length 15 ft.; concrete abutments, pile foundation includes provision for a dam at upstream end; 22 ft. roadway.
Cambridge	Force Account	\$ 5,300	Ike Brook Bridge; concrete slab span, clear span length 12 ft.; concrete abutments; 22 ft. roadway.
Carmel	Force Account	\$1,200	Cheese Factory Bridge; extension of concrete slab span, clear span length 16 ft.; concrete abutments; original structure built in 1923; provides improved alignment for new concrete paved highway; 26 ft. roadway.
Chelsea	Force Account	\$4 ,200	Trask Bridge; concrete slab span, clear span length 12 ft. along centerline of road, 15° skew; concrete abutments; 22 ft. roadway.
Clinton	Force Account	\$2,100	Cain Bridge; widening two concrete slab spans; clear span length 19 ft. 6 in. each; original structure built in 1927; pro- vides for improved alignment for new concrete paved high- way; 25 ft. roadway; 5 ft. side- walk.
Clinton	Green & Wilson	\$11,000	Decker Bridge; concrete slab span, clear span length 10 ft.; concrete abutments on concrete floor slab; 20 ft. roadway.
Codyville Plt Washington	Walter V. Mitton, Inc	\$4,700	Little Tomah Bridge; concrete slab span, clear span length 20 ft.; concrete abutments; 20 ft. roadway.
Dixfield-Wilton Oxford-Franklin	Ralph Giovannucci	;	Hall Bridge; concrete slab span, clear span length 20 ft.; concrete abutments; 22 ft. roadway; new channel loca- tion.

Town and County	Contractor	Est. Cost	Description
Dixmont	Force Account	\$5,000	Center Bridge; concrete slab span, clear span length 10 ft.; concrete abutments; 31 ft. 8 in. between curbs providing for 26 ft. roadway on fill.
Ellsworth	Cyr Brothers Co	\$39,500	Ellsworth Falls Bridge; three steel girder deck spans, center span 70 ft. 7½ in. c. to c. of bearings, two approach spans each 57 ft. c. to c. of bearings, concrete piers; concrete abutments; concrete floor slab; 24 ft. roadway, concrete surface; 5 ft. sidewalk.
Falmouth	Green & Wilson, Inc Substructure and floor. Lackawanna Steel Con- struction Corporation, Steel superstructure	\$145,000	Presumpscot River Bridge, Federal Aid Project E-9; also provides crossing over tracks of the Maine Central Railroad Co.; six steel I-beam tower spans each 24 ft. c. to c. of bearings, two steel I-beam spans each 64 ft. c. to c. of bearings, three steel I-beam spans each 61 ft. c. to c. of bearings, two steel deck truss spans at the river crossing each 120 ft. c. to c. of bearings, two thru steel plate girder spans crossing the railroad tracks having a total length of 118 ft; concrete piers, concrete abutments; concrete railway collision walls; all abutments and piers havetimber pile foundation; concrete floor slab; 32 ft. roadway. concrete surface; new location.
GorhamCumberland	Tidewater Construction	\$5,900	Davis Mill Bridge; concrete T-beam span, clear span length 30 ft.; one existing stone abutment capped with concrete, one concrete abutment; 24ft. roadway, concrete surface.
Gorham Cumberland	Frank W. Fleming		Higgins Bridge; concrete slab span, clear span length 15 ft.; concrete abutments, pile foun- dation; 24 ft. roadway, con- crete surface.
GraftonOxford	James H. Kerr	\$7 ,800	Mother Walker Bridge; concrete T-beam span, clear span length 40 ft. along centerline of road, 45° skew; concrete abutments; 22 ft. roadway, concrete surface; new location.
Guilford	Force Account	1	Salmon Stream Bridge; concrete slab span, clear span length 15 ft.; concrete abutments; 46 ft. between curbs providing for 26 ft. roadway on fill; new location.
Hamlin PltAroostook	J. R. Partridge		Martin Brook Bridge; concrete T-beam span, clear span length 25 ft.; concrete abutments; 37 ft. between curbs providing for 26 ft. roadway on fill.
Hampden	Wyman & Simpson, Inc.		Cold Brook Bridge; concrete slab span, clear span length 15 ft.; concrete abutments; 21 ft. roadway.

			
Town and County	Contractor	Est. Cost	Description
Harrison	Reed & Reed	\$ 6,500	Woodsum Bridge; concrete T- beam span, clear span length 40 ft. along center line of road, 45° skew; concrete abutments, pile foundation; 21 ft. roadway, concrete surface; new location.
Harrison-Otisfield Cumberland	Walter V. Mitton, Inc	\$10,000	West Twin Bridge, Federal Aid Project 141-B; steel I-beam span, clear span length 60 ft.; concrete abutments; concrete floor slab; 22 ft. roadway, con- crete surface; new location.
HodgdonAroostook	Ralph Giovannucci	\$6,100	Maduskeag Bridge; concrete slab span, clear span length 15 ft. along center line of road, 45° skew; concrete abutments; 22 ft. roadway; new channel location.
Hollis-Dayton York	Stewart & Williams	\$ 6,900	Bruce Bridge; concrete slab span, clear span length 20 ft.; concrete abutments; 22 ft. roadway.
Indian Twp	James Frederick & Co	\$ 9,000	Huntley Brook Bridge; concrete T-beam span, clear span length 30 ft. along centerline of road, 45° skew; concrete abutments; 22 ft. roadway, concrete surface; new location.
Island FallsAroostook	W. H. Hinman, Inc		Iron Bridge, Federal Aid Project 107-D; 4 concrete T-beam spans, clear span length-50 ft. each; concrete piers, concrete abutments; 24 ft. roadway, concrete surface; 5 ft. sidewalk.
Jefferson	Reed & Reed	\$ 5,100	Gerry Bridge; concrete slab span, clear span length 16 ft. along centerline of road, 30° skew; concrete abutments, pile foundation; 21 ft. roadway; new location.
Jefferson	Walter V. Mitton, Inc	\$3,200	Meadow Brook Bridge; concrete slab span, clear span length 12 ft.; concrete abutments on concrete floor slab on timber grillage; 22 ft. roadway.
Kenduskeag	Ralph Giovannucci Substructure and floor slab The Boston Bridge Works, Inc Steel superstructure	i	Village Bridge; steel thru truss span, distance c. to c. of bear- ings 110 ft.; concrete abut- ments; concrete floor slab; 21 ft. roadway, concrete surface; 5 ft. sidewalk.
Kennebunk-Kenne- bunkport York	Force Account Substructure and floor The American Bridge Co. Steel superstructure		Dock Square Bridge; steel thru plate girder center bearing swing span, length c. to c. of end bearings 88 ft.; one stone faced concrete abutment, concrete cap on existing stone pivot pier, concrete cap on existing stone abutment; wood strip floor; 22 ft. roadway, asphalt plank surface; 5 ft. sidewalk.
Kennebunk-North Kennebunkport York	Force Account		Days Mill Bridge; concrete T- beam span, clear span length 26 ft.; existing stone abutments jacketed, underpinned and capped with concrete; 22 ft. roadway, concrete surface; new approach location.

Town and County	Contractor	Est. Cost	Description
Knox	Force Account	\$200	Abbot No. 1 Bridge; wood stringer span, clear span length 8 ft.; repaired existing stone abutments; plank floor; 14 ft. roadway.
Knox	Force Account	\$200	Harding Bridge; wood stringer span, clear span length 8 ft.; repaired existing stone abut- ments; plank floor; 14 ft. road- way.
Knox Waldo	James Frederick & Co	\$2,600	Knox Station Bridge; concrete slab span, clear span length 10 ft.; concrete abutments; 21 ft. roadway.
Lexington	Walter V. Mitton, Inc	ı	A. J. Allbee Bridge; concrete T-beam span, clear span length 35 ft. along centerline of road, 20° skew; concrete abutments; 22 ft. roadway, concrete sur- face; New approach location.
Liberty	James Frederick & Co	\$5,300	Sucker Mill Bridge; concrete slab span, clear span length 20 ft.; concrete abutments; 22 ft. roadway.
LimestoneAroostook	C. W. McEachern		Village Bridge; steel I-beam span, clear span length 30 ft. along centerline of road, 22°-30′ skew; concrete abutments; concrete floor slab; 32 ft. roadway, concrete surface; 5 ft. sidewalk.
Limington York	W. H. Hinman, Inc	\$9,600	Webster Mill Bridge; concrete slab span, clear span length 20 ft.; concrete abutments; 21 ft. roadway.
Lincolnville Waldo	Force Account	\$39,000	Duck Trap Bridge; due to raising highway grade about 18 ft. three concrete T-beam spans were constructed on top of existing concrete bridge. Center span has clear span length of 59 ft., and the two approach spans have a clear span length of 25 ft. each; concrete abutent and pier columns on existing concrete bridge; 24 ft. roadway, concrete surface; 4 ft. sidewalk.
Lubec	James Frederick & Co	\$4,700	Kelly Bridge; concrete slab span, clear span length 18 ft. along centerline of road, 30° skew; concrete abutments; 22 ft. roadway.
Machias	Hector J. Cyr Co., Inc	\$60,000	Covered Bridge, Federal Aid Project 99-E; 4 concrete T-beam spans and 1 steel deck plate girder span, clear spans 45 ft. for 1 and 38 ft. for three T-beams, distance c, to c, of bearings girder span 80 ft. 6 concrete abutments; 2 concrete piers; concrete floor slab, 24 ft. roadway, flared to meet approach curves, concrete surface; causeways between bridges 260 ft. in length paved with concrete; new location.

Town and County	Contractor	Est. Cost	Description
Macwahoc Plt Aroostook	Edmond Cyr & Co	\$29,500	Molunkus Bridge; two steel girder deck spans, length c. to c. of bearings 80 ft. each along centerline of road, 15° to 28° skew; concrete pier; concrete abutments, pile foundation one abutment; concrete floor slab; 24 ft. roadway, concrete surface; new location.
Mayfield PltSomerset	James Frederick & Co	\$4,60 0	Mayfield Bridge; concrete slab span, clear span length 23 ft. 6 in. along centerline of road, 40° skew; concrete abutments; 21 ft. roadway; new location.
Medway	Force Account'		Little Salmon Stream; wood stringer span, clear span length 14 ft. along centerline of road, 15° skew; stone filled log crib abutments; plank floor; 22 ft. roadway; new location.
	Tidewater Construction		Hackett's Mills Bridge; two concrete T-beam spans, clear span length along centerline of road 57 ft. each, 15°-37' skew; concrete pier, concrete abut- ments; 24 ft. roadway, concrete surface; 5 ft. sidewalk; new location.
Monticello	Nadeau & Dumond	\$13,200	Meduxnekeag Bridge; widening three concrete T-beam spans, clear span length 51 ft. 9 in. each; original structure built in 1918; concrete piers, concrete abutments; provides 22 ft. roadway, concrete surface; 6 ft. sidewalk.
NewcastleLincoln	Wyman & Simpson, Inc.		Marsh Bridge; dam and spill- way, earth fill dam with steel sheet piling cut-off wall; spill- way has two concrete slab spans, clear span length 20 ft. each; stone faced concrete pier and stone faced concrete abutments on stone paved con- crete floor slab, pile foundation; 24 ft. roadway, concrete sur- face.
Newfield York	A. Michelini & Sons, Inc.	\$4,30 0	Goodrich Bridge; concrete slab span, clear span length 10 ft.; concrete abutments on concrete floor slab; 22 ft. roadway.
Oakland Kennebec	Cyr Brothers Co		Dunn Edge Bridge; center span steel deck girder span. length c. to c. of bearings 82 ft. 6 in., concrete floor; two concrete slab approach spans, clear span length 16 ft. each; concrete ciers; concrete caps on existing stone abutments; 24 ft. roadway, concrete surface; 5 ft. sidewalk.
Orient	W. H. Hinman, Inc		Skagrock Bridge;, concrete slab span, clear span length 14 ft. along centerline of road, 30° skew; concrete abutments; 22 ft. roadway; new approach location.
Orland	Hector J. Cyr Co., Inc	li	Meadow Brook Bridge; con- crete slab span, clear span ength 12 ft.; concrete abut- ments; 22 ft. roadway.

Town and County	Contractor	Est. Cost	Description
OrlandHancock	W. H. Hinman, Inc	\$25,400	Orland River Bridge; concrete T-beam span, clear span length 55 ft.; concrete abutments; 24 ft. roadway, concrete surface; 5 ft. sidewalk.
Oxford	Green & Wilson Substructure and floor slab Lackawanna Steel Con- struction Corporation Steel superstructure		Little Androscoggin River Bridge, Federal Aid Project 34-B; center span deck truss steel span, length c. to c. of bearings 110 ft.; two steel I beams approach spans, length c. to c. of bearings 45 ft. each; concrete piers; concrete abutments, pile foundation one abutment; concrete floor slab; 24 ft. roadway, concrete surface; new location.
OxfordOxford	Ulric Metivier	\$15,300	Welchville Bridge; two concrete T-beam spans, clear span length 40 ft. each along centerline of road 8°-30′ skew; concrete pier; concrete abutments; 24 ft. roadway, concrete surface; 5 ft. sidewalk.
Penobscot Hancock	W. H. Hinman, Inc	\$5,900	Clement Brook Bridge; concrete slab span, clear span length 16 ft.; concrete abutments; 24 ft. roadway, concrete surface.
Phippsburg-Bath Sagadahoc	F. W. Carlton	\$40,000	Winnegance Bridge; dam and spillway, earth fill dam about 500 ft. in length; spillway is concrete siab span, clear span length 18 ft.; stone faced concrete abutments with stone dam and timber gates; 20 ft. roadway, 5 ft. sidewalk.
PittsfieldSomerset	Force Account		Farnham Bridge; concrete slab span, clear span length 13 ft; concrete abutments on concrete floor slab on timber grillage; 41 ft. 4 in. between curbs provid- ing for a 28 ft. roadway on fill.
PittsfieldSomerset	Force Account	\$ 800	Osborne Bridge; extension of existing structure consisting of two 6 ft. concrete slab spans with concrete pier and abutments on timber grillage to provide for concrete paved highway.
PittsfieldSomerset	Force Account	\$1,100	South of Village Bridge; extension of existing structure consisting of two 6 ft. concrete slab spans with concrete pier and abutments on timber grillage to provide for concrete paved highway.
PolandAndroseoggin	Force Account	·	Middle Range Bridge; existing stone abutments extended with concrete on concrete floor slab; existing concrete T-beam span widened with concrete slab span, clear span length 14 ft. 9 in.; 25 ft. roadway, concrete surface.

Town and County	Contractor	Est. Cost	Description
Presque Isle	Edmond Cyr & Co Substructure and floor slab Pittsburgh-Des Moines Steel Co Steel superstructure.		Covered Bridge; two thru truss steel spans distance 135 ft. c. to c. of bearings, two pony truss steel spans, distance 70 ft. 6 in. c. to c. of bearings, reconstruction of a concrete arch approach span, clear span length 18 ft.; existing concrete abutments reconstructed with concrete, existing concrete piers capped with concrete; 22 ft. roadway, concrete surface.
Readfield Kennebec	Green & Wilson	\$ 8,800	Dead Stream Bridge; concrete slab span, clear span length 15 ft.; concrete abutments, 22 ft. roadway; new approach loca- tion.
Reed PltAroostook	Reynolds Contracting	\$7,000	Wytopitlock Stream Bridge; concrete T-beam span, clear span length 25 ft.; concrete abutments; 21 ft. roadway, concrete surface; new approach location.
SacoYork	Force Account	\$1,60 0	Cascade Bridge; extension of two stone slab spans, stone pier and abutments, clear span length 7 ft. each, with concrete to provide a clear roadway width of 35 ft.
Saint George Knox	Force Account	\$ 9,800	Mill Brook Bridge; concrete slab span, clear span length 10 ft.; coursed rubble stone ma- sonry abutments with concrete caps; 22 ft. roadway.
Scarboro	Kennebec Construction Corporation	\$11,700	Causeway Bridge; steel I-beam span, distance c. to c. of bear- ings 21 ft.; pile bulkhead abut- ments; plank floor; 22 ft. roadway, asphalt plank surface.
Skowhegan	Force Account		Smith Pond Bridge; concrete T-beam span, clear span length 40 ft. along centerline of road, 50° skew; concrete abutments; 24 ft. roadway, concrete sur- face, new location.
Stow Oxford	Sapelli Bros. & Hertz	\$ 5,800	Cold River Bridge; concrete T- beam span, clear span length 35 ft.; concrete abutments; 21 ft. roadway, concrete surface, new location.
The Forks-W. Forks Somerset	Tidewater Construction Co. Substructure and floor slab. Lackawanna Steel Con- struction Corp. Steel superstructure.		The Forks Bridge; thru truss steel span, distance c. to c. of bearings 168 ft.; concrete abutments; concrete floor slab; 22 ft. roadway, concrete surface; 5 ft. sidewalk; new location.
Thorndike	Force Account	\$ 5,300	Burleigh Ward Bridge; con- crete slab span, clear span length 8 ft.; concrete abut- ments; 44 ft. between curbs to provide 25 ft. roadway on fill.
TopshamSagadahoc	Force Account		Branch Bridge; two wood stringer spans, clear span length 9 ft. each; stone filled log crib abutments on timber grillage; plank floor; 21 ft. roadway.

Town and County	Contractor	Est. Cost	Description
TrescottWashington	James Frederick & Co	\$3,400	Rice Bridge; concrete slab span, clear span length 12 ft. along centerline of roadway, 30° skew; concrete abutments; 21 ft. roadway; new approach location.
TurnerAndroscoggin	Force Account		Turner Bridge; thru truss steel span, distance c. to c. of bearings 110 ft. 10 in.; reconstructed existing stone abutments one of which had been previously jacketed with concrete; wood strip floor; 21 ft. roadway, asphalt plank surface, 5 ft. sidewalk.
Waldoboro	Force Account	\$23,500	New Medomak Bridge; two concrete T-beam spans, clear span length 55 ft. each, along centerline of road, 45° skew; concrete pier; concrete abut- ments, 24 ft. roadway, concrete surface; new location.
Washington	Reed & Reed	\$7 ,800	Bowman Bridge; concrete T- beam span, clear span length 30 ft.; concrete abutments, pile foundation; 22 ft. road- way, concrete surface.
Waterville-Oakland Kennebec	Cyr_Brothers Co	\$ 13,800	Marston Bridge; steel I-beam span, distance c. to c. of bear- ings 60 ft.; concrete abutments, pile foundation one abutment; 21 ft. roadway, concrete sur- face.
WestfieldAroostook	Ralph Giovannucci	\$ 5,900	Young Brook Bridge; concrete slab span, clear span length 17 ft. 4 in. along centerline of road, 30° skew; concrete abutments; 24 ft. roadway, concrete surface; new location.
WillimanticPiscataquis	Force Account	\$3,70 0	Goodell Bridge; steel I-beam span, clear span length 34 ft.; concrete caps on existing stone abutments; wood strip floor; 19 ft. roadway, asphalt plank surface.
Windham-Standish Cumberland	Thomas Mulcare Inc	\$10,700	Eel Weir Bridge; steel I-beam span, distance c. to c. of bear- ings 61 ft.; concrete abutments; concrete floor; 21 ft. roadway, concrete surface.
YorkYork	Kennebec Construction Corporation	\$53,500	Rice's Bridge; seven steel I- beam spans distance c. to c. of bearings 41 fteach; creosoted timber pile bents for piers and abutments; concrete floor slab; 32 ft. roadway, concrete sur- face.

The total expenditures for bridge construction in 1932 amounted to \$1,582,513.85, of which \$134,010.24 was for engineering, advertising and inspection, \$1,426,061.58 for labor and material, and \$22,442.03 for right of way and property damage.

MAINE KENNEBEC BRIDGE

In 1932 the balance of the construction fund, \$2,885.71, was expended. Total amount expended, \$260,000.00.

BRIDGE MAINTENANCE

Maintenance was continued on the bridges taken over in 1931, and in addition, on April 7, 1932, the State of Maine, acting with the City of Dover, New Hampshire, purchased one half of the interstate bridge known as the Eliot Toll Bridge, between South Berwick, Maine and Dover, New Hampshire, as authorized by Chapter 115, P. & S. L. 1931. The State of Maine's share of the cost was \$5,558.50.

The total expenditures from the bridge maintenance funds in 1932 were \$146,115.61. Credits of \$4,565.50 were received, making net expenditures \$141,550.11.

A report of changes in the status of special resolves from the Bridge Loan Fund follows:

1927 Resolves

Norridgewock, Covered Bridge, \$5,000.00. Applied as part of Town's share of cost of bridge under State and County Aid law. Entire amount expended.

1929 Resolves

Salem, Mill Pond Bridge, \$1,303.95. Applied as Town's share of cost of bridge under State and County Aid law. Entire amount expended.

1931 Resolves

Wellington, Bog Bridge, \$2,000.00. Applied as Town's share of cost of bridge under State and County Aid law. Total amount expended, \$1,447.46.

Reed Plt., Wytopitlock Bridge, \$1,750.00.

Dixmont, Center Bridge, \$1,000.00.

Amounts appropriated by two above resolves applied as towns' portions of cost of bridges under State and County Aid law. For descriptions see another part of this report. Accounts not closed in 1932.

Rumford and Mexico, Ridlonville, Sidewalk Bridge. Expended to December 31, 1932, \$17,892.38.

The following table shows the bridge accounts closed during 1932, with final cost and distribution of cost:

						
Town	County	Bridge	Total Cost	Paid by State	Paid by County	Paid by Town
Addison	Wooh	Main River	\$26 100 O5	\$22,423.46	\$10,859.71	\$2,915.88
Anson	Som.	Pelton Stream	6,493.90	1,623.48	1,948.17	2,922.25
Athens	Som	Johnson	5,939.15	5,939.15		
Avon	ra	valley Brook	8,849.56	8,849.56		
		Washington St	155,655.61	62,262.25	46,696.68	46,696.68
Bingham	Som	Austin	19,218.36 8,319.95	19,218.36 5,823.97	2,495.98	
Bowdoin	Sag	Plank	9,155.97	4,120.19	2,746.79	2,288.99
Bradley	Pen	Collins	8.553.90	3,584.08	2,566.17	2,403.65
Bradley	Pen Oxf	Great Works	7,277.33 $11,131.23$	2,925.49	2,183.20	2,168.64
Byron Canaan	Som	Mort New	17,896.68	$\begin{bmatrix} 6,010.86 \\ 9,270.48 \end{bmatrix}$	3,339.37 5,369.00	1,781.00 3,257.20
Carthage	Fra	Webb River	20,897.83	12,693.31	6,269.35	1,935.17
Charleston	Pen	Creamery	5,582.03	5,582.03		
China	Ken	Branch Mills	4,721.00	4,721.00		
Clinton Codyville	Ken	Manley Holt	30,618.13	15,462.15	9,185.44	5,970.54
Pl	Wash.	Jim Brown	6,584.85	3,555.82	1,975.45	1,053.58
Dover-				· ·		
Foxeroft.	Pisc	Robinson	6,670.81	1,667.70	2,001.24	3,001.87
Dover- Foxcroft.	Pisc	Sias	2,547.20	636.80	764.16	1,146.24
		Gower Farm	11.250.62	11,250.62	704.10	1,140.24
Farmington	Fra	North Twin	11,250.62 $10,962.20$	2,740.55	3,288.66	4,932.99
		Puddle Dock	*17 6 92.85	2,617.64	3,141.16	4,711.74
Freeport Frenchville.		Collins Mill Hypolite Gagnon.	12,347.99 8,377.36	$3,395.70 \\ 5,864.15$	3,704.40 $2,513.21$	5,247.89
Fryeburg		Canal	54,574.85	31,544.26	16,372.46	6,658.13
Fryeburg	Oxf	Charles River	20,488.86	11.822.07	6,146.66	2,520.13
Fryeburg	Oxf	Toll	25,345.90	14,624.58	7.603.77	3,117.55
Gorham Hartland	Cum Som	Getchell	6,918.64 3,114.19	1,729.66 $778,55$	$2,075.59 \\ 934,25$	3,113.39 1,401.39
Hermon	Pen	Hermon Center	7,809.96	5,466.97	2,342.99	1,401.00
Island					· ·	
Falls	Aro	Cold Brook	7,604.71	5,323.30	2,281.41	
Island Falls	Aro	Dyer Brook	6,253.55	4,377.49	1,876.06	•
Island	A10	Dyel Blook		4,011110	1,6,0.00	
Falls	Aro	Sly Brook	6,157.15 5,386.30	4,310.01	1,847.14	
Jefferson	Lin York	Davis		5,386.30	Y.5,855.93	
Limington- Standish	Cum	Ea. Limington	69,555.96	48,009.17	C. 15,010.86	
Limerick-	Cum	Ba. Limington			0. 10,010.00	
	York	Stimson	26,618.31	26,618.31		
Machias	Wash.	Foster	5,768.10	2,336.08	1,730.43	1,701.59
Milo	Pisc.	Canal	15,044.01	15,044.01	1,700.40	1,701.00
Monmouth.	Ken	Jock Stream	16,364.96	5,629.55	4,909.49	5,825.92
Monmouth.	Ken	Tacoma Lake	9,555.02	9,555.02		
Newport	Pen	Main Street	45.570.88	31,899.62	13,671.26	
wock	Som	Covered	233,170.56	155,151.83	69,951.17	8,067.56
Oakfield	Aro	Village	12,812.64	6,316.63	3,843.79	2,652.22
Old Town	Pen	Lancaster	35,428.83	10,947.51	10,628.65	13,852.67
Old Town	Pen Pen	Mud Pond Inlet Bunker	26,127.28 11,765.04	8,125.59 11,765.04	7,838.18	10,163.51
Orrington Oxford	Oxf	Baker	10,981.47	10,981.47		
Oxford	Oxf	Minister Brook	9,805.22	9,805.22		
Palmyra	Som	Palmyra	4,395.76	4,395.76		
Passadum-	Don	Covered	34,053.02	23,837.11	10,215.91	
keag Presque Isle	Pen	Joseph Mosher	7,774.02	1,943.51	2.332.21	3,498.30
Presque Isle	Aro	Keirstead	4,150.33	1.037.58	2,332.21 1 245.10	1,867.65
		Mill Pond	19,997.88	12,694.57	5,999.36	1,303.95
Searsmont.	Wal	No. Searsmont	9,235.26	6,464.68	2,770.58	ļ

Town	County	Bridge	Total Cost	Paid by State	Paid by County	Paid by Town
Southwest Hbr. Tre- mont Standish Standish Standish Standish Topsfield T. 2, R. 7 T. 17, R. 5 Washington Washington Wasterville Wayne	HanCumCumCumWash. PenAroAroKnoxKnoxKenFraPisc.	Marsh		10, 379, 33 2, 607, 89 575, 34 1, 332, 67 1, 002, 36 3, 932, 89 2, 871, 69 4, 664, 35 4, 063, 83 15, 103, 79 3, 710, 23 2, 839, 38 3, 260, 73 2, 541, 60	2,774.36 612.06 1,599.20 1,066.35 4,255.96 2,268.57 4,148.86 4,452.28 2,161.97 2,554.10 1,709.60	3,865.60 852.80 2,398.81 1,485.77 1,331.02 1,421.63 1,977.62
W. Gard- iner Windham- Gorham. Woolwich- Wiscasset Yarmouth Yarmouth- Freeport.	Ken Cum Sag	Cold Stream So. Windham Montsweag Farm Falls E. Br. Cousins River	9,710.20 36,456.85 7,792.69 41,152.77 42,029.81 1,447,215.43	9,710.20 9,843.35 7,792.69 28,806.94 29,420.87	10,937.05 12,345.83 12,608.94	<u></u>

^{* \$7,222.31} Federal Aid, Project 125-B

1932 BRIDGE LOAN FUND

Credits

Balance Jan. 1, 1932	\$349,241.58
Received from sale of bonds	1,514,918.66
Transferred from Highway Loan Fund:	
Woolwich	1,774.37
Transferred from Bridge Maintenance Fund:	
Dixmont	1,000.00
Transferred from Improvement State Roads, J. F.:	
Phippsburg-Bath \$9,385.40	
Stow	10,566.65
Transferred from Special Resolves:	
Harrington	1,000.00
Received from Federal Aid:.	
Brunswick-Topsham 94,788.75	
Wiscasset-Edgecomb	205.931.95
Received from International Paper Company:	
T17-R5	2,835.50
Received from Fund for the Elimination of Grade Crossings:	
Woolwich	2,109.03

^{** \$2,835.50} paid by International Paper Company

Received from tolls, Richmond-Dresden	7,412.25
" other credits, Richmond-Dresden	30.00
counties	76,798.37
Received from cities and towns	63,364.26
Miscellaneous credits	14,024.89
	2,251,007.51
Expenditures	
Engineering, advertising and inspection	\$134,010.24
Labor and materials	1,426,061.58
Right of way and property damage	22,442.03
Temporary charges for Highway Loan Fund	1,774.37
Operation—Richmond-Dresden Bridge	8,187.52
Refund to counties	74,230.63
Refund to cities and towns	19,932.11
Refund to Improvement of State Roads, J. F.:	
T2-R7	169.57
Balance, December 31, 1932	*564,199.46
- \$. *Balance shown in financial statement \$563,679.58 Jour	2,251,007.51 rnal adjust-

ments amounting to \$519.88 not made until 1933.

BRIDGE MAINTENANCE Credits

Balance Jan. 1, 1932	\$82,942.85
Transferred from General Highway Fund	150,000.00
Received from rentals of buildings	2,902.75
Transferred from Special Resolves—Brooksville	1,000.00
Miscellaneous credits	662.75
	\$237,508.35
Debits	
Engineering and Supervision	\$22,476.39
Labor and Material	123,639.22
Balance Dec. 31, 1932	91,392.74
	\$237,508.35

CARLTON BRIDGE BATH-WOOLWICH

foli Collections, January 1-	-December	31,	1934
Passengers,	368,638	.05	\$18,431.90
Automobile,	169,610	.50	84,805.00
Automobile, with trailer,	312	.75	234.00
Truck, two tons or less,	5,109	.50	2,554.50
Truck, over 2 to $3\frac{1}{2}$ tons,	679	.75	509.25
Truck, over $3\frac{1}{2}$ to 5 tons,	560	1.00	560.00

Truck, over 5 to 10 tons,	10	1.50	15.00
One horse vehicle,	1,031	.15	154.65
Two horse vehicle,	130	.20	26.00
Bus, 16 passenger or less,	58	.75	43.50
Bus, over 16 passenger,	164	1.00	164.00
Motorcycle,	376	15	56.40
Horses, cows, and oxen,	21	.15	3.15
Commutation tickets:			
Passenger, 25 trips,	1,996	1.00	1,996.00
Auto or 2 ton truck, 20 trips,	5,262	3.50	18,417.00
Auto or 2 ton truck, 200 trips,	283	20.00	5,660.00
Truck over 2 to $3\frac{1}{2}$ tons, 20 trips,	145	6.00	870.00
Truck over $3\frac{1}{2}$ to 5 tons, 20 trips,	183	9.00	1,647.00
One horse vehicle, 20 trips,	37	2.00	74.00
School ticket, one month,	41	.25	10.25

\$136,231.60

WALDO-HANCOCK BRIDGE PROSPECT-VERONA

Toll collections, January 1-	–Decen	ber 31, 19	932
Pedestrian or passenger,	,635	.05	\$11,031.75
Automobile or 2 ton truck,	,003	.50	57,501.50
Truck, over 2 to $3\frac{1}{2}$ tons,	501	.75	375.75
Truck, over $3\frac{1}{2}$ to 5 tons,	216	1.00	216.00
Truck, over 5 to 10 tons,	5	1.50	7.50
One or two horse vehicle,	153	.15	22.95
Bus, 16 passenger or less,	9	.75	6.75
Bus, over 16 passenger,	26	1.00	26.00
Motorcycle,	253	.15	37.95
Live stock,	2	.05	.10
Commutation tickets:			
Pedestrian or passenger, 25 trips	124	\$1.00	124.00
Auto or 2 ton truck, 20 trips	255	5.00	1,275.00
Auto or 2 ton truck,100 trips	53	17.50	927.50
Truck over 2 to 3½ tons, 20 trips	24	8.00	192.00
Truck over $3\frac{1}{2}$ to 5 tons, 20 trips	29	12.00	348.00
One or two horse vehicle, 20 trips	12	2.00	24.00
School ticket, 1 month,	35	.25	8.75

\$72,125.50

MAINE KENNEBEC BRIDGE RICHMOND-DRESDEN

Toll Collections, October 1—December 31, 1931

Pedestrian,	1765	.05	88.25
Automobile or 2-ton truck,	6613	.25	\$1,653.25
Truck over 2 to 3½ tons,	12	.35	4.20
Truck over $3\frac{1}{2}$ to $\overline{5}$ tons,	14	.50	7.00
One or two horse vehicle	277	15	41.55

	~
×	•

\$7,389.25

Bus—16 passenger or less,		.50	
Bus—over 16 passenger, 3		.75	2.25
Commutation tickets:			
Pedestrian or passenger, 25 trips	19	\$1.00	19.00
Auto or 2-ton truck, 20 trips	14	4.00	56.00
Auto or 2-ton truck,	8	15.00	120.00
Truck over 2 to $3\frac{1}{2}$ tons, 20 trips	_	5.50	
Truck over $3\frac{1}{2}$ to 5 tons, 20 trips		7.50	
One or 2 horse vehicle, 20 trips	1	2.00	2.00
School ticket, 1 month		.25	
Live stock, 6		.05	.30
Vehicle more than 2 horses,		.25	_
Push cart or wheelbarrow, 3		.05	.15
Motorcycle, —		.15	-
Roller or well drill,		1.00	
Truck or tractor over 5 tons, 1		1.00	1.00
Extra passenger, 10,288		.05	514.40
			\$2,509.35
			Ψ2,000.00

MAINE, KENNEBEC BRIDGE

RICHMOND-DRESDEN

Toll collection, Janua	ry 1—	Decem	ber 31,	1932	
Pedestrian,	7,023		.05		\$ 351.15
Automobile or 2-ton truck,	19,075		.25		4,768.75
Truck over 2 to 3½ tons,	42		.35		14.70
Truck over $3\frac{1}{2}$ to 5 tons,	45		.50		22.50
One or two horse vehicle,	821		.15		123.15
Bus—16 passenger or less,	2		.50		1.00
Bus—over 16 passenger,	3		.75		2.25
Commutation tickets:					
Pedestrian or passenger, 25	$_{ m trips}$	156	\$1.00		156.00
Auto or 2-ton truck, 20	"	54	4.00	,	216.00
Auto or 2-ton truck,100	"	· 23	15.00		345.00
Truck over 2 to $3\frac{1}{2}$ tons, 20	"		5.50		_
Truck over $3\frac{1}{2}$ to 5 tons, 20	"		7.50		_
One or 2 horse vehicle, 20	"	_	2.00		_
School ticket, 1	month	4	.25		1.00
Live stock,	39		.05		1.95
Push cart or wheel barrow,	_		.05		_
Vehicle more than 2 horses,	_		.25		_
Motorcycle,	19		. 15		2.85
Roller or well drill,	_		1.00		
Truck or tractor over 5 tons,	_		1.00		_
•	7,659		.05		1,382.95

MAINTENANCE WORK FOR 1932

Maintenance work during 1932 was performed generally by patrol maintenance. 461 patrolmen were employed in caring for 5698.38 miles of road in 531 towns. Of this mileage 2143.15 miles was improved State Highway, 3084.25 miles was improved State Aid Highway and the balance or 470.98 miles was unimproved road. There was also maintained by special arrangement with the towns 292.20 miles of improved State Aid road and 3.16 miles of improved State Highway.

A total expenditure for labor and material of \$2,695,554.53 was made on this work, including \$14,008.97 furnished by the state for road machine work. The State also furnished supervision and inspection for the work amounting to \$80,964.79 making a total gross expenditure chargeable to maintenance of \$2,776,519.32, of this amount the State furnished \$2,508,-114.60 and the cities and towns furnished \$268,404.72. The average expenditure per mile was \$463.24.

On the 2143.15 miles of State Highway, the expenditure for labor, material and supervision was \$1,597,493.67 or an average expenditure per mile of \$745.40.

The expenditure on the 3555.23 miles of other road under patrol was for labor, material and supervision \$1,149,710.36 or an average expenditure per mile of \$323.38.

SNOW REMOVAL 1932-1933

Number of towns in which snow removal work was done by towns
State State Aid Town Total Highways Highways Roads
Number of miles on which towns
applied for state aid
Number of miles accepted 1998.93 3445.55 5312.81 10,757.29
Number of miles plowed by State Indian Township 10.90
Total number of miles
Paid by towns for snow removal\$200,469.44
Paid by State for snow removal\$200,772.61
Paid by State for snow removal (Supervision)
Total paid by State for snow removal
Total Cost
Average cost per mile
Snow fence erected by State 20,650 Linear feet
Snow fence erected by towns1,798,682 Linear feet